

Ref No: HIL/LHD/JP (M)/MoEF/ 956

Date: 25.11.14

To, Joint Director(S) MoEF, GOI, Eastern Regional Office A/3, Chandrashekharpur, Bhubaneshwar- 751023 (Orissa)

Sub: Compliance Report of EC conditions for Chiro-Kukud (152.57 ha) Bauxite Mining project of M/s Hindalco Industries Limited located in Gumla, Jharkhand for the period April'14 to Sep'14.

Ref: Environmental Clearance letter no J-11015/240/2006-IA II(M) dated 17th May 2007

Sir,

With reference to the above, we are submitting herewith the Compliance status report of EC conditions for **Chiro-Kukud** (152.57 ha) Bauxite Mining project of M/s Hindalco located in Gumla, Jharkhand for the period **April'14 to Sep'14**.

Hope you will find the same in order.

Thanking You

Yours Sincerely FOR HINDALCO INDUSTRIES LIMITED

(Bijesh Kumar Jha)
Joint President (Mines)

Enclosure: - As Above

Website www.hindalco.com

Compliance of conditions laid down in Environmental Clearance

CHIRO KUKUD BAUXITE MINES
Period April'14 to Sep'14
J-11015/240/2006-IA.II (M) Dated 17.5.2007

SI No	Conditions	Compliance Status
110	Specific Conditions	
1		
1	Environmental Clearance is subject to final order of the Hon'ble Supreme Court of India in the matter of Goa foundation Vs Union of India in writ petition (civil) no 460 of 2004, as may be applicable to this project	decision of Hon'ble Supreme Court.
2.	Environmental Clearance is subject to obtaining clearance from Wildlife (Protection) Act '1972 from the competent authority.	accepted by Chief Wildlife Warden, Jharkhand vide letter no 75(vivid)/ 940
3.	All the conditions stipulated by SPCB in their NOC shall be effectively implemented.	Implementation of the stipulated conditions are fulfilled.
4	The environmental clearance is subject to approval of the state land use Department, Government of Jharkhand for diversion of agricultural land for non-agricultural use.	DC who is the competent authority to give permission for using the agricultural
5	Mining shall not intersect groundwater. The mine working shall be restricted to above ground water table. Prior approval of the Ministry of Environment & Forests and Central Ground Water Authority shall be obtained for mining below water table.	land for non-agricultural purpose As the mining plan, mining is being carried out at shallow depth, at no point of time mining activities will intersect the ground water table.
6	The project proponent shall ensure that the mining shall be carried out in small blocks and at a given point of time active mining shall not be more than 2.0 ha.	Mining is being carried out in small blocks only.
7.	The project proponent shall ensure that no natural water course shall be obstructed due to any mining operations.	No natural water course is being obstructed due to any mining operations.
	Top soil, if any, shall be stacked properly with proper slope with adequate measures and should be used for reclamation and rehabilitation of mined out areas.	Sequential backfilling and reclamation of the mined out area is being practiced during mining operation.

9.	The everywhere and 11 to 1 to 1	
	The overburden generated during the initial year shall be kept as temporary dump. Concurrent backfilling starts from the 2 nd year onwards and there shall be no external dump at the end of the mine life.	initial year are kept as temporary dump. Concurrent backfilling starts from the 2 nd year onwards and there will be no external dump at the end of the mine life. Data enclosed.
10.	reclaimed, out of which 66 ha land shall be returned to rayats for agricultural purpose and in 20 ha plantation shall be raised. Monitoring and management of rehabilitated areas should continue until the vegetation becomes self-sustaining. Compliance status should be submitted to the Ministry of Environment & Forest on six month basis.	mining work.
11	Catch drains and siltation ponds of appropriate size should be constructed to arrest silt and sediment flows from mine working. The water so collected should be utilized for watering the mine area, roads, green belt development etc. The drains should be regularly desilted particularly after monsoon and maintained properly.	Catch drains and siltation ponds of appropriate size have been constructed to arrest silt and sediment flows from mine working. The water so collected are being utilized for watering the mine area, roads, green belt development etc. The drains are regularly desilted particularly after monsoon and maintained properly.
	Garland drain (size, gradient and length) shall be constructed for mine pit and sump capacity should be designed keeping 50% safety margin over and above peak sudden rainfall (based on 50 years data) and maximum discharge in the area adjoining the mine site. Sump capacity should also provide adequate retention period to allow proper setting of silt material. Sedimentation pits should be constructed at the corners of the garland drains and desilted at regular intervals.	Garland drains of appropriate size are provided.
12	Dimension of the retaining wall at the OB benches within the mine to check run-off and siltation should be based on rainfall data.	The dimension of the retaining wall of OB dumps is based on the average rainfall.
13	Plantation shall be raised in an area of 20.0 ha including a green belt of adequate width by planting the native species around the ML area, roads, reclaimed area etc. in consultation with the local DFO / Agriculture Department. The density of the trees should be around 1500 plants per ha.	Will be carried out with progress of mining activity. Around 2600 saplings have been planted during the FY 2014-15.

15	The project authority should implement suitable conservation measures to augment ground water resources in the area in consultation with the Regional Director, Central Ground Water Board. Regular monitoring of ground water level and quality should be carried out by establishing a network of existing wells and constructing new piezometers during the mining operation. The monitoring should be carried out four times in a year — pre-monsoon (April-May), monsoon (August), post-monsoon (November) and winter (January) and the data thus collected may be sent regularly to MOEF, Central Ground water Authority and Regional Director Central Ground Water Board.	Suitable measures have been adopted to augment ground water resources in the area. Regular monitoring of ground water level and quality are being carried out by recognized agency.
16	Prior permission from the competent authority should be obtained for drawl of water from the surface water bodies.	Water cess is being paid to JSPCB on regular basis.
17	Vehicular emissions should be kept under control and regularly monitored. Measures shall be taken for maintenance of vehicles used in mining operations and transportation of mineral. The vehicles should be covered with a tarpaulin and shall not be overloaded.	Vehicle engaged in mining operation are regularly checked and maintenance of vehicles is being done. The vehicles are being covered with tarpaulin.
18	Drills should either be operated with dust extractors or should be equipped with water injection system.	Wet drilling is being done in the holes for dust suppression, for jack hammer type drilling.
19	Blasting operation should be carried out only during the daytime. Controlled blasting should be practiced. The mitigative measures for control of ground vibration and to arrest fly rocks and boulders should be implemented.	Blasting at Mines - fixed blasting period of 12.00 Noon to 1.00 Pm on working days. All the precautionary and mitigative measures to control ground vibration and to arrest generation of fly rocks are being implemented.
20	Consent to operate should be obtained from SPCB prior to start of enhanced production from the mine.	There is no proposal for production enhancement.
21	Sewage treatment plant should be installed for the colony. ETP should also be provided for workshop and wastewater generated from mining operations.	There is no effluent discharge from Mine, hence ETP is not required to install. The sewage water from domestic uses is treated through septic tanks and soaks pits.
22	The project proponent should take all precautionary measures during mining operation for conservation and protection of endangered fauna such as Leopard, Indian Wolf, Indian elephant, Indian small civet, Indian Python, etc. Spotted in the study area. Action plan for	Wildlife Management plan has been accepted by Chief Wildlife Warden, Jharkhand vide letter no 75(vivid)/940 dated 22.10.2008.

	conservation of flora and fauna shall be prepared and implemented in consultation with the State Forest and Wildlife Department. Necessary allocation of funds for implementation of the conservation plan shall be made and the funds so allocated shall be included in the project cost. Copy of action plan may be submitted to the Ministry and its Regional Office within 3 months.	
23	A Final Mine Closure plan along with details of Corpus Fund should be submitted to the Ministry of Environment & Forest 5 years in advance of final mine closure for approval.	Final mine closure plan has been submitted at IBM for approval.

GENERAL CONDITIONS

Sl No	Conditions	Compliance Status
1	No change in mining technology and scope of working should be made without prior approval of the Ministry of Environment & Forest	Being adhered to.
2	No change in the calendar plan including excavation, quantum of mineral bauxite and waste should be made.	Excavation of OB and Bauxite is being done as per the approved plan, Details of excavation, quantum of mineral, OB etc have been furnished for the financial year 2014-15. Detail Annexed.
3	Four ambient air quality-monitoring station should be established in the core zone as well as in the buffer zone for RPM, SPM, SO ₂ , NO _X monitoring. Location of the stations should be decided based on the metrological data, topographical features and environmentally and ecologically sensitive targets and frequency of monitoring should be undertaken in consultation with the State Pollution Control Board.	Monitoring locations has been fixed and regular monitoring is being done. Monitoring Reports of AAQ data is attached as Annexure .
4	Data on ambient air quality (RPM, SPM, SO ₂ , NOx) should be regularly submitted to the Ministry including its Regional office located at Bhubneshwar and the State Pollution Control Board / Central pollution Control Board once in six months.	Monitoring Reports is attached as Annexure.

5	Fugitive dust emission from all the sources should be controlled regularly. Water spraying arrangements on haul roads, loading and unloading and at transfer points should be provided and properly maintained.	Water tankers with sprinkling facility have been provided for haul roads, loading unloading & at transfer points.
6	Measures should be taken for control of noise levels below 85 dBA in the work environment. Workers engaged in operation of HEMM, etc. should be provided with ear plug / muffs.	Complied. PPE provided to all operators within the work zone.
7	Industrial waste water (workshops and waste water from the mine) Should be properly collected, treated so as to conform to the standards prescribed under GSR 422 (E) dated 19 th May, 1993 and 31 st December, 1993 or as amended from time to time. Oil and grease trap should be installed before discharge of workshop effluents.	Presently, there is no generation of waste water from the mine.
8	Personnel working in dusty areas should wear protective respiratory devices and they should also provided with adequate training and information on safety and health aspects. Occupational health surveillance program of the workers should be undertaken periodically to observe any contractions due to exposure to dust and take corrective measures, if needed.	Complied. PPE provided to workers. Training is being provided through VT centre. Health survey will be done with progress of mining
9	A separate environmental management cell with suitable qualified personnel should be set- up under the control of a Senior Executive, who will report directly to the Head of the Organization.	Complied. A suitable environmental management cell has been developed with qualified personal. Copy enclosed.
10	The project authorities should inform to the Regional Office located at Bhubneshwar regarding date of financial closures and final approval of the project by the concerned authorities and the date of start of land development work.	Final mine closure plan has been submitted at IBM for approval. Mining is being carried out as per IBM approved Scheme of Mining.
11	The funds earmarked for environmental protection measures should be kept in separate account and should not be diverted for other purpose. Year wise expenditure should be reported to the Ministry and its Regional Office located at Bhubneshwar.	The funds earmarked for environmental protection measures are kept in separate account. Cost of environmental protection measures Annexed.

10	TI D : 1007	
12	The Regional Office of this Ministry located at	Agreed.
	Bhubneshwar shall monitor compliance of the	
	stipulated conditions. The project authorities	
	should extend full cooperation to the officer (s)	
	of the Regional Office by furnishing the	
	requisite data / information / monitoring	
	reports.	
13	The project proponent shall submit six monthly	Duly subsection 1
	report on the status of the implementation of	Duly submitted.
	the stipulated environmental areformation of	
	the stipulated environmental safeguards to the	
	Ministry of Environment and Forests its	
	Regional Office, Bhubneshwar CPCB and	
14	State Pollution Control Board.	
14	A copy of clearance letter will be marked to	Complied
	concerned Panchayat / local NGO, if any, from	
	whom suggestion / representation has been	
	received while processing the proposal.	
15	State Pollution Control Board should display a	Displayed.
	copy of the clearance letter at the Regional	
	office, District Industry Center and Collector's	
	office / Tehsildar's Office for 30 days.	
16	The project authorities should advertise at least	Already dans and the last transfer
	in two local newspapers widely circulated, one	Already done and copies submitted with
	of which locality concerned, within 7days of	earlier six monthly compliance report.
	the issue of the clearance letter informing that	
	the project has been accorded.	
	the project has been accorded environmental	
	clearance and a copy of the clearance letter is	
	available with the State Pollution Control	
	Board and also at web site of the Ministry of	
	Environment and Forests at http://	
	/envfor.nic.in and a copy of the same should	
	be forwarded to the Regional Office of this	
	Ministry located Bhubneshwar.	



Date: 10.11.14

OFFICE ORDER

In connection with the earlier office order dated 30.10.2013 the re constituted team of Environment management cell to ensure compliance of various environmental Acts, regulations & rules at Mines Division, Hindalco, Lohardaga as follows:

The Environment Management Cell will consist of:

1. B. K. Mahapatra, AGM (Quality & Environment), Convenor.

Members:

- 2. Ajay Kumar Pandey, Manager (Bagru Mines)
- 3. A Anbarasu, Mines Manager (Serengdag Mines)
- 4. S P Jha, Mines Manager (Pakhar Mines)
- 5. Kiran Sankar Singh, Mines Manager (Gurdari)
- 6. Vidya Sagar Singh, Mines Manager (Kujam)
- 7. Amar Bharati, Mines Manager (Amtipani)
- 8. Rajesh Ambastha, Mines Manager (Chiro Kukud & Orsa)
- 9. Biplab Mukherjee (Asst Manager- Geology)

By order

Bijesh Kumar Jha
Joint President (Mines)

Cc to: - All Mines Manager All Department head Notice Board.



BREAK UP THE COST OF ENVIRONMENTAL MEASURES DURING THE YEAR 2014-15

The composite cost during the year 2014-15 for environmental protection & pollution control by Jharkhand Mines division of M/s Hindalco Industries Ltd & M/s Minerals & Minerals Ltd for implementation of the suggested measures in EC at our all the operating mines in the state of Jharkhand-namely Pakhar (115,13 Ha), Pakhar (15.58 Ha), Pakhar (109.507 Ha), Pakhar (8.09 Ha), Pakhar (35.12Ha), Serengdag (140.06 Ha), Serengdag (155.81 Ha), Jalim & Sanai (12.14 Ha), Gurdari (584.19 Ha), Amtipani (190.95 Ha), Kujam I (80.97 Ha) Kujam II (157.38 Ha) and Bagru (75.41 Ha), Hisri New (14.55 Ha), Chiro kukud, *Orsa pat(196.36 Ha)*, Bhusar (65.31 Ha)& *Bimarla Bauxite Mines (134.52 Ha)*.

SI	Description	Budget (in Lakh Rupees)	Actual (in Lakh Rupees)
No		FY 2014-15	FY 2014-2015
			(from April'14 to Sep'14)
1	Pollution Control & Environment monitoring	5.50	6.00
2	Reclamation/ Back filing & Rehabilitation	42.50	36.00
3	Green belt & Plantation	60.03	54.46
4	Rural Development	85.29	111.37

^{**}Part of OB removed cost.

Convener

Environment Management Cell Hindalco Industries Limited

PRODUCTION, MINED OUT, BACKFILLED, PRODUCTION AND OVERBURDEN REMOVAL FROM APR-14 TO SEP-14

SL Name of Mines	Mining lease area (Ha)	Mined Out area (in Acres)	Backfilled area (in Acres)	Production (in MT)
1 Shrengdag Bauxite Mines	155.81	7.80	4.80	105050
2 Gurdari Bauxite Mines	584.19	22.10	11.80	168585
3 Jalim & Sanai	12.14	0.70	0.30	5311
4 Serangdag	140.07	2.00	0.50	31650
5 Pakhar Buxite Mines	115.13	3.69	1.50	137290
6 Pakhar Buxite Mines	8.09	0.00	0.00	0.00
7 Pakhar Buxite Mines	38.95	0.00	0.00	0.00
8 Kujam-l	80.87	4.15	3.46	37960
9 Kujam-II	157.38	13.84	12.75	104325
10 Amtipani	190.95	4.03	3.26	93330
11 Chiro-Kukud	152.57	3.95	6.42	17584
12 Orsa Bauxite Mines	196.36	0.00	0.00	0.00
13 Hisri New	14.55	1.29	0.65	54529
14 Bagru	75.41	0.00	0.00	0.00
15 Bhusar	65.31	0.94	1.50	82032
Minerals & Minerals Limited				
16 Pakhar Buxite Mines	109.507	4.21	3.51	183605
17 Pakhar Buxite Mines	15.58	0.30	0.20	31175
18 Bimarla Bauxite Mines	134.526	0.00	0.00	0.00

			X	Monsoon 2014	Post Mo	Post Monsoon 2014
Location (Mines)	Elevation (Mtr)	Well type	Inside ML	Outside ML	Inside ML	Outside ML
	905	Open Well		21.72		24.15
	910	Open Well		24.30		24.55
Bagrii	915	Open Well		29.40		28.44
0	903	Open Well		22.85		33.12
	909	Open Well		17.55		28.75
	1000	Open Well		24.90		22.66
Pakhar	1083	Hand Pump	35.35		31.65	
	1027	Open Well		25.85		28.35
	1094	Hand Pump	41.75		39.54	
Sherengdag	1081	Hand Pump	39.65		31.30	
	1055	Hand Pump	33.05		27.55	
	1066	Hand Pump	27.75		26.25	
	1045	Hand Pump	29.30		27.84	
	1061	Hand Pump	28.35		24.90	
Gurdari	1059	Hand Pump	38.15		36.63	
	1075	Hand Pump	28.22		26.88	
	1075	Hand Pump	28.36		29.30	
	1040	Open Well		33.95		21.85
Kuiam	1041	Open Well		33.65		24.82
3	1064	Hand Pump	31.58		28.65	
	1052	Hand Pump				21.12
	1148	Hand Pump	33.45		28.40	
Chiro Kukud	1151	Hand Pump	37.60		31.80	
	1084	Hand Pump	34.35		36.86	

Monitored water level

Fig in meter





Eco Ventures Pvt. Ltd.

Regd. Office: 2/37, Sarvapriya Vihar, Near IIT Gate, New Delhi-110016

Corporate Office: 7/8 Bhaveshwar Bhuvan, Opp Porthugese Church, Near Dindayal Upadhyay Garden, Gokhale Road (North), Dadar (West), Mumbai 400 028. Tel: +91 22 24370520 / 6672.

E: ecoventures.mumbai@gmail.com /ecoventures@eco-ventures.in

Mahabal Enviro Engineers Pvt. Ltd.

At Booty, Near PHED Colony, Behind Pump House, PO – RMCC, District – Ranchi 834009

ORSA & CHIRO - ENVIRONMENTAL MONITORING REPORT

SEPTEMBER 2014

Harrist .

Vijay Pandey
SENIOR EXECUTIVE

For Mahabal Enviro Eng. Pvt. Ltd.





Branch Office:

At Booty, Near PHED Colony, Behind Pump House, PO – RMCC, District – Ranchi 834009, Mobile No: +91 9431.102.102 / +91 9955.358.262,

E-mail: mahabalranchi@gmail.com

Hindalco Industries:Environmental Monitoring report

Date: 1st October,2014

TO Eng

Report no: SEPT003/2014-15

Sample described by customer: SOIL

Client Name: Hindalco Industries Limited

Client Address: Lohardaga Postal Code: 835203 State: Jharkhand Country: India

Sample type: SOIL Received:21.09.2014 Registered: 21.09.2014

Marks on Sample: Location: Chiro Kukad Mines

Sample collected on: 21.09.2014

Quantity: 2 kgs

Test Start/End Date: 21.09.2014/22.09.2014

	ollected by: Mahabal Enviro Eng		Method	Result	Unit
S.No	Colour		147	Gray	
l	Texture		F.A.U.N (2007)	Loamy Sand	-
2			By Bulk density Apparatus	1.5	gm/cm3
3.	Bulk Density		F.A.U.N (2007)	21.2	%1
4.	Water Holding Capacity		F.A.U.N (2007)	7.1	-
5.	pH		F.A.U.N (2007)	195	μs/cm
6	Electrical Conductivity		1.1.1.0.1 (2.5.1)	0.68	1/6
7.	Organic Carbon		Black & White Wet Digestion	0.89	%
8.	Organic Matter	85	Method		- de
9.	Available Nitrogen	:*:*	Soil & Water Book by P.K Gupta	113.0	mg/kg
10.	Available Phosphorus		Soil & Water Book by P.K Gupta	13.4	mg/kg
11.	Available Potassium		Soil & Water Book by P.K Gupta	361	mg/kg
12.	Exchangeable Calcium	Ca	Soil & Water Book by P.K Gupta	23.5	meq/100gm
13.	Exchangeable Magnesium	Mg	Soil & Water Book by P.K Gupta	1.00	meq/100gn
14	Exchangeable Sodium	Na	Soil & Water Book by P.K Gupta	2.10	meq/100gn
15.	Exchangeable Potassium	К	Soil & Water Book by P.K Gupta	1.52	meq/100gn
16	Total Exchangeable Bases		Soil & Water Book by P.K Gupta	30.2	meq/100gn
17	Manganese	Mn	USEPA 3052	0.51	mg/kg
17	Arsenic	As	USEPA 3052	1.89	mg/kg
18		SiO ₂	USEPA 3052	51.20	%
19	Silica	Al ₂ O ₃	USEPA 3052	7.10	%
20.	Aluminum	Fe ₂ O ₃	USEPA 3052	5.1	%
21.	Iron	CaO	USEPA 3052	8.4	%
22.	Calcium	MgO	USEPA 3052	1.23	%
23.	Magnesium	Na ₂ O	USEPA 3052	0.52	5/0
24.	Sodium	K ₂ O	USEPA 3052	0.32	%
25.	Potassium	SO ₄	USEPA 3052	0.80	0/0

Vijay Pandey SENIOR EXECUTIVE For Mahabal Enviro Eng. Pvt. Ltd

Authorised Signatory

Head Office: Plot No. F-7, Road No. 21, Wagle Estate, Thane West - 400604, Maharashtra, India (600 m from Hotel Rukhmini Palace Turn Opp Toyota Show Room. Near J B Sawant Bus Stop)
Phone: 2582 0658/3139/1663/3154 Fax: 91-22-25823543 thane@mahabal.com



At Booty, Near PHED Colony, Behind Pump House, PO – RMCC, District – Ranchi 834009, Mobile No: +91 9431.102.102 / +91 9955.358.262,

E-mail:mahabalranchi@gmail.com

Hindalco Industries:Environmental Monitoring report

September 2014

Date: 1st October, 2014

Report no: SEPT003/2014-15

Sample described by customer: DRINKING WATER

Client Name: Hindalco Industries Limited

Client Address: Lohardaga Postal Code: 835203 State: Jharkhand Country: India

Sample type: DRINKING WATER

Received:21.09.2014

Registered: 21.09.2014 Marks on Sample: Location: Chiro Kukud Mines Drinking Water (Hand Pump)

Sample collected on: 21.09.2014 Quantity: 5 L X 2 No. PVC Can

Test Start/End Date: 21.09.2014/22.09.2014

Sample collected by: Mahabal EnviroEngineers Pvt Limited

S.No	Parameters	Unit	Result	Acceptable Limit (IS10500:2012)	Method Reference
1.	Colour	Hazen	< 1	5 Max	APHA 22nd Ed. 2012, 2120-B, 2-6
2.	Odour		Agreeable	Agreeable	IS 3025 (Part 5):1983, Reaffirmed 2006
3.	Taste		Agreeable	Agreeable	1S 3025 (Part 7):1984, Reaffirmed 2006
	Turbidity	NTU	0.7	1 Max	APHA 22nd Ed. 2012, 2130-B, 2-13
4.	pH		6.9	6.5-8.5	APHA 22nd Ed. 2012, 4500- H+-B, 4-92
5.	Free Chlorides(Residual)	mg/l	<0.05.	0.2 min	APHA 22nd Ed. 2012, 4500-Cl G, 4-69
6.	Total Dissolved Solids	mg/l	89	500 Max	IS 3025 (Part 16):1984 Reaffirmed 2006
7	Monochloramines	mg/l	<0.05		APHA 22nd Ed. 2012, 4500-ClG, 4-69
8.	Dichloramines	mg/l	<0.05		APHA 22nd Ed. 2012, 4500-ClG, 4-69
9.	Total Hardness (as CaCO ₃)	mg/l	58	200 Max	APHA 22nd Ed. 2012, 2340-C, 2-44,45
10.	Alkalinity Total (as CaCO ₃)	mg/l	64	200 Max	IS 3025 (Part 23):1986 Reaffirmed 2009
		mg/l	7.9	250 Max	APHA 22nd Ed. 2012, 4500- CI-B, 4-72
12.	Chloride (as Cl) Sulphate (as SO ₄)	mg/l	4.2	200 Max	APHA 22nd Ed. 2012, 4500- SO4-E, 4-190





Branch Office:

At Booty, Near PHED Colony, Behind Pump House, PO – RMCC, District – Ranchi 834009, Mobile No: +91 9431.102.102 / +91 9955.358.262, E-mail:mahabalranchi@gmail.com

Hindalco Industries:Environmental Monitoring report

S.No	Parameters	Unit	Result	Acceptable Limit (IS 10500:2012)	Method Reference
14.	Nitrate (as NO3)	mg/l	1.14	45 Max	APHA 22nd Ed. 2012, 4500- NO ₃ -E, 4-125
15.	Fluoride (as F)	mg/l	0.20	1 Max	APHA 22nd Ed. 2012, 4500-FB& D, 4- 84, 4-87
.6.	Boron (as B)	mg/l	0.19	0.5 Max	APHA 22nd Ed. 2012, 4500-BB, 4-25
L7.	Calcium(as Ca)	mg/l	18.2	75 Max	APHA 22nd Ed. 2012, 3500- Ca-B, 3-67
18.	Magnesium (as Mg)	mg/l	3.2	30 Max	APHA 22nd Ed. 2012, 3500- Mg- B, 3- 84
19.	Ammonical Nitrogen/ Total Ammonia	mg/l	<0.1		APHA 22nd Ed. 2012, 4500 NH3-F, 4- 115
20.	Iron (as Fe)	mg/l	0.18	0.3 Max	APHA 22nd Ed. 2012, 3111-B,3-18
21.	Manganese (as Mn)	mg/l	N.D	0.1 Max	APHA 22nd Ed. 2012, 3111-B, 318
22.	Aluminium (as Al)	mg/l	0.09	0.03 Max	APHA 22nd Ed. 2012, 3500- Al-B, 3-6
23.	Cadmium (as Cd)	mg/l	N.D	0.003 Max.	APHA 22nd Ed. 2012, 3111-B,3-18
24.	Chromium Total (as Cr)	mg/l	N.D	0.05 Max.	APHA 22nd Ed. 2012, 3111-B,3-18
25.	Copper (as Cu)	mg/l	N.D	0.05 Max.	APHA 22nd Ed. 2012, 3111-B,3-18
26.	Lead (as Pb)	mg/l	N.D.	0.01 Max.	APHA 22nd Ed. 2012, 3111-B,3-18
27.	Zinc (as Zn)	mg/l	0.03	5 Max.	APHA 22nd Ed. 2012, 3111-B,3-18
28.	Arsenic (as As)	mg/l	< 0.01	0.01 Max.	APHA 22nd Ed. 2012, 3114-C,3-38
29.	Mercury (as Hg)	mg/l	N.D.	0.001 Max.	APHA 22nd Ed. 2012, 3112-B,3-23
30.	Selenium (as Se)	mg/l	N.D.	0.01 Max.	APHA 22nd Ed. 2012, 3114-C, 3-38
31.	Nickel (as Ni)	mg/l	< 0.06	0.02 Max.	APHA 22nd Ed. 2012, 3111 B,3-18
32.	Mineral Oil	mg/l	N.D.	0.5 Max.	IS 3025 (Part 39): 1991, Reaffirmed 2003, Ed. 2.1
33.	Cyanide (as CN)	mg/l	N.D.	0.05 Max.	APHA 22nd Ed. 2012, 4500- CN, C & E, 4-39 & 4-44
34.	Anionic detergents as	mg/l	<0.1	0.2 Max.	APHA 22nd Ed. 2012, 5540-C, 5-53
35.	Phenolic compounds (as C ₆ H ₅ OH)	mg/l	N.D	0.001 Max.	APHA 22nd Ed. 2012, 5530- B & C, 5
36.	Polynuclear aromatic hydrocarbons (PAH)	μg/L	N.D	0.0001 mg/L Max.	APHA 22nd Ed. 2012, 6440, 6-93
37.	Polychlorinated Biphenyls (PCBs)	μg/L	N.D	0.0005 mg/l Max.	USEPA Method 8082 APHA 22nd Ed. 2012, 4500 – S2-C 4
38.	Sulphide (as S)	mg/l	N.D	•	APHA 22nd Ed. 2012, 4500-52-04 175 & F 4-178



Head Office: Plot No. F-7, Road No. 21, Wagle Estate, Thane West - 400604, Maharashtra, India (600 m from Hotel Rukhmini Palace Turn Opp Toyota Show Room, Near J B Sawant Bus Stop)

Phone: 2582 0658/3139/1663/3154 Fax: 91-22-25823543 thane@mahabal.com



Branch Office:
At Booty, Near PHED Colony, Behind Pump House, PO – RMCC, District – Ranchi 834009, Mobile No: +91 9431.102.102 / +91 9955.358.262, E-mail:mahabalranchi@gmail.com

Hindalco Industries:Environmental Monitoring report

S.No	Parameters	Unit	Result	Acceptable Limit (IS 10500:2012)	Method Reference
Microbi	ological Analysis				
1.	Total Colliforms	MPN/	<1.1	N.D	APHA 22nd Ed. 2012, 9221-B
		100 mL			& C, 9-66, 9-69
2.	E-Coli	MPN/	Absent	N.D	APHA 22nd Ed. 2012, 9221-
		100 mL			B, C & G, 9-66, 9-69 and 9-76
Pesticio	les Residues				
3.	p,p DDT	μg/L	N.D	1	US EPA 508-1995
4.	o,p DDT	μg/L	N.D	1	US EPA 508-1995
5.	p,p DDE	μg/L	N.D	1	US EPA 508-1995
6.	o,p DDE	μg/L	N.D	1	US EPA 508-1995
7.	p,p DDD	μg/L	N.D.	1	US EPA 508-1995
8.	o,p DDD	μg/L	N.D	1	US EPA 508-1995
9.	y-HCH (Lindane)	μg/L	< 0.01	2	US EPA 508-1995
10.	α-НСН	μg/L	< 0.01	0.01	US EPA 508-1995
11.	β-НСН	µg/L	N.D	0.04	US EPA 508-1995
12	δ-НСН	μg/L	N.D	0.04	US EPA 508-1995
13.	Butachlor	μg/L	N.D	125	US EPA 508-1995
14.	Alachlor	μg/L	N.D	20	US EPA 508-1995
15.	Atrazine	μg/L	N.D	2	US EPA 532-2000
16.	α Endosulfan	μg/L	N.D	0.4	US EPA 508-1995
17.	ß Endosulfan	µg/L	N.D	0.4	US EPA 508-1995
18.	Endosulfan Sulphate	µg/L	N.D	0.4	US EPA 508-1995
19.	Ethion	μg/L	N.D	3	US EPA 8141A-1994
20.	Malathion	μg/L	N.D	190	US EPA 8141A -1994
21.	Methyl Parathion	µg/L	N.D	0.3	US EPA 8141A -1994
22.	Monocrotophos	µg/L	N.D	1	US EPA 8141A-1994
23.	Phorate	μg/L	N.D	2	US EPA 8141A -1994
24.	Chlorpyrifos	μg/L	N.D	30	US EPA 8141A -1994
25.	Aldrin	µg/L	N.D	0.03	US EPA 508-1995
26.	Dieldrin	µg/L	N.D	0.03	US EPA 508-1995

Vijay Pandey SENIOR EXECUTIVE For Mahabal Enviro Eng. Pvt. Ltd.





Branch Office:

At Booty, Near PHED Colony, Behind Pump House, PO – RMCC, District – Ranchi 834009, Mobile No: +91 9431.102.102 / +91 9955.358.262, E-mail:mahabalranchi@gmail.com

Hindalco Industries:Environmental Monitoring report

September 2014

Date: 1st October,2014

Report no: SEPT003/2014-15

Sample described by customer: AMBIENT AIR QUALITY MONITORING

Client Name: Hindalco Industries Limited

Client Address: Lohardaga Postal Code: 835203

State: Jharkhand Country: India

Sample type: AMBIENT AIR QUALITY MONITORING

Received:23.09.2014 Registered: 23.09.2014

Marks on Sample: Location: Orsa & Chiro- Chiro Kukud Mine

Sample collected on: 21.09.2014

Test Start/End Date: 23.09.2014/25.09.2014

LOCATION / IDENTIFICATION:	Orsa & Chi	ro- Chiro Kukad	Mine
----------------------------	------------	-----------------	------

PARAMETERS		UNIT	LIMIT	METHOD	25/09/2014
Sulphur Dioxide	SO ₂	μg/m³	80	IS:5182 (Part-2):2001 (Reaff:2006)	5.5
Nitrogen Dioxide	NOz	μg/m³	80	IS:5182(Part-6):1975 (Reaff:2004)	10.1
Particulate Matter (size less than 10 μm)	PM ₁₀ :	μg/m³	100	IS:5182 (Part 23)	78.2
Particulate Matter (size less than 2.5 μm)	PM _{2.5}	μg/m³	60	USEPA CFR(40) Appendix-L	40.2
Carbon Monoxide	со	mg/m³	2	EPA 600/P-99/001F	0.34

Jan San

Vijay Pandey
SENIOR EXECUTIVE

For Manager and originary Ett. Ltd.

Authorised Signal

Pyanchi Pyanchi Andrew Control Pyanchi Pyanchi



Branch Office:

At Booty, Near PHED Colony, Behind Pump House, PO – RMCC, District – Ranchi 834009, Mobile No: +91 9431.102.102 / +91 9955.358.262, E-mail:mahabalranchi@gmail.com

Hindalco Industries: Environmental Monitoring report

September 2014

Date: 1st October,2014

Report no: SEPT003/2014-15

Sample described by customer: AMBIENT AIR QUALITY MONITORING

Client Name: Hindalco Industries Limited

Client Address: Lohardaga Postal Code: 835203 State: Jharkhand Country: India

Sample type: AMBIENT AIR QUALITY MONITORING

Received: 24.09.2014 Registered: 24.09.2014

Marks on Sample: Location: Orsa & Chiro- Orsa Village

Sample collected on: 22.09.2014

Test Start/End Date: 24.09.2014/26.09.2014

LOCATIO	N / IDENTIFICA		& Unito- Ors	a village	
PARAMETERS		UNIT	LIMIT	METHOD	26/09/2014
Sulphur Dioxide	SO ₂	μg/m³	80	1S:5182 (Part-2):2001 (Reaff:2006)	12.0
Nitrogen Dioxide	NO ₂	μg/m³	80	IS:5182(Part-6):1975 (Reaff:2004)	11.2
Particulate Matter (size less than 10 μm)	PM ₁₀	μg/m³	100	IS:5182 (Part 23)	78.2
Particulate Matter (size less than 2.5 μm)	PM ₂₅	μg/m³	60	USEPA CFR(40) Appendix-L	40.1
Carbon Monoxide	со	mg/m³	2	EPA 600/P-99/001F	0.34

Mr.

Vijay Pandey
SENIOR EXECUTIVE

For-Mahabal Toying Lag. Pvt. Ltd.

Authorised Signatory



Head Office: Plot No. F-7, Road No. 21, Wagle Estate, Thane West - 400604, Maharashtra, India (600 m from Hotel Rukhmini Palace Turn Opp Toyota Show Room. Near J B Sawant Bus Stop)

Phone: 2582 0658/3139/1663/3154 Fax: 91-22-25823543 thane@mahabal.com



Branch Office:

At Booty, Near PHED Colony, Behind Pump House, PO – RMCC, District – Ranchi 834009, Mobile No: +91 9431.102.102 / +91 9955.358.262, E-mail:mahabalranchi@gmail.com

Hindalco Industries:Environmental Monitoring report

September 2014

Date: 1st October, 2014

Report no: SEPT003/2014-15

Sample described by customer: AMBIENT AIR QUALITY MONITORING

Client Name: Hindalco Industries Limited

Client Address: Lohardaga Postal Code: 835203 State: Jharkhand

Country: India
Sample type: AMBIENT AIR QUALITY MONITORING

Received: 24.09.2014 Registered: 24.09.2014

Marks on Sample: Location: Orsa & Chiro- Amtahi Village (Orsa)

Sample collected on: 22.09.2014

Test Start/End Date: 24.09.2014/26.09.2014

LOCATION / IDENTIFICATION: Orsa & Chiro- Amtahi Village (Orsa)

PARAMETERS		UNIT	LIMIT	METHOD	26/09/2014
Sulphur Dioxide	SO ₂	μg/m³	80	IS:5182 (Part-2):2001 (Reaff:2006)	10.2
Nitrogen Dioxide	NO ₂	μg/m³	80	IS:5182(Part-6):1975 (Reaff:2004)	20.1
Particulate Matter (size less than 10 μm)	PM ₁₀	μg/m³	100	IS:5182 (Part 23)	75.8
Particulate Matter (size less than 2.5 μm)	PM _{2.5}	μg/m³	60	USEPA CFR(40) Appendix-L	55.2
Carbon Monoxide	CO 'E	mg/m³	2	EPA 600/P-99/001F	0.12

Johnson .

Vijay Pandey
SENIOR EXECUTIVE

For Mahab

Authorised Signatory

a. Pvt. Ltd.

Denotil to the state of the sta



Branch Office:

At Booty, Near PHED Colony, Behind Pump House, PO – RMCC, District – Ranchi 834009, Mobile No: +91 9431.102.102 / +91 9955.358.262, E-mail:mahabalranchi@gmail.com

Hindalco Industries:Environmental Monitoring report

September 2014

Date: 1st October,2014

Report no: SEPT003/2014-15

Sample described by customer: AMBIENT AIR QUALITY MONITORING

Client Name: Hindalco Industries Limited

Client Address: Lohardaga Postal Code: 835203 State: Jharkhand Country: India

Sample type: AMBIENT AIR QUALITY MONITORING

Received: 23.09.2014 Registered: 23.09.2014

Marks on Sample: Location: Orsa & Chiro- Saridih Village

Sample collected on: 21.09.2014

Test Start/End Date: 23.09.2014/25.09.2014

LOCATION /	IDENTIFICATION:	Orsa &	Chiro-	Saridih	Village

PARAMETERS		UNIT	LIMIT	METHOD	25/09/2014
Sulphur Dioxide	SO ₂	μg/m³	80	IS:5182 (Part-2):2001 (Reaff:2006)	11.5
Nitrogen Dioxide	NO ₂	μg/m³	80	IS:5182(Part-6):1975 (Reaff:2004)	10.5
Particulate Matter (size less than 10 μm)	PM ₁₀	μg/m³	100	IS:5182 (Part 23)	81.5
Particulate Matter (size less than 2.5 μm)	PM _{2.5}	μg/m³	60	USEPA CFR(40) Appendix-L	49.5
Carbon Monoxide	со	mg/m³	2	EPA 600/P-99/001F	0.31

Janes .

Vijay Pandey
SENIOR EXECUTIVE

For Mahabal Enviro Eng. Pvt. Lt.





Branch Office

At Booty, Near PHED Colony, Behind Pump House, PO – RMCC, District – Ranchi 834009, Mobile No: +91 9431.102.102 / +91 9955.358.262, E-mail:mahabalranchi@gmail.com

Hindalco Industries:Environmental Monitoring report

September 2014

Date: 1st October,2014

Report no: SEPT003/2014-15

Sample Description: Measurement of Noise

Client Name: Hindalco Industries Limited

Client Address: Lohardaga Postal Code: 835203 State: Jharkhand Country: India

Sample Description: Measurement of Noise Level.
Sampling Method: Instrumental, Using Sound level Meter

Sampling Done by: Mahabal Enviro.

Test Start: 21.09.2014 End Date: 21.09.2014

Location / Identification	Unit	Limit (day)	Result	Limit (night)	Result	Dates
Month			Average of 24 continuous hours in Sep- 14		Average of 24 continuous hours in Sep- 14	
Chiro Kukud Mining Area	dB(A) L _{eq}	75	62.0	70	61.9	21/09/2014

Vijay Pandey

SENIOR EXECUTIVE

For Manage, Lenvil

Authorised Sign ...

acton *



Branch Office:

At Booty, Near PHED Colony, Behind Pump House, PO – RMCC, District – Ranchi 834009, Mobile No: +91 9431.102.102 / +91 9955.358.262, E-mail:mahabalranchi@gmail.com

Hindalco Industries:Environmental Monitoring report

September 2014

Date: 1st October, 2014

Report no: SEPT003/2014-15

Sample Description: Measurement of Noise: Spot Noise

Client Name: Hindalco Industries Limited

Client Address: Lohardaga Postal Code: 835203 State: Jharkhand Country: India

Sample: Location: Chiro Kukud Mine Pit
Sample Description: Measurement of Noise Level.
Sampling Method: Instrumental, Using Sound level Meter

Sampling Done by: Mahabal Enviro.

Test Start: 25.09.2014 End Date: 25.09.2014

Location / Identification	Unit	Limit (day)	Result	Dates
POCKLAN	dB(A) L _{eq}	75	68	25/09/2014
COMPRESSOR	dB(A) L _{eq}	75	71.3	25/09/2014
WAGAN DRILL	dB(A) L _{eq}	75	72.9	25/09/2014
DUMPER	dB(A) L _{eq}	75	73	25/09/2014

Note: (i) The value is the Leq. of twenty readings taken in location (Day time).

Mr.

Vijay Pandey
SENIOR EXECUTIVE

For Mahabal Enviro Eng. Pvt. Ltd.

