MINERALS & MINERALS LIMITED

Regd. Office- Court Road, P.O. & Distt.-Lohardaga, Jharkhand-835302 Tel.-06526-223163

CIN NO. U26990JH1970PLC000875

Ref	:			

M&M/LHD/ENV/MoEF/3 3 3

Date

Date: 25.11.2022

To,

The Additional Principal Chief Conservator of Forest (C) Ministry of Environment, Forests and Climate Changes Regional Office (ECZ), Ranchi-834002.

Sub: Compliance Report of EC conditions for Amtipani Chirodih Bauxite Mine (130.01 ha) project of M/s Minerals & Minerals Limited located in Gumla, Jharkhand for the period April'22 to September'22.

Ref: Environmental Clearance letter no F.No.11015/31/2017-IA-II (M), dated 13.08.2021

Sir,

With reference to the above, we are submitting herewith the Compliance status report of EC conditions for Amtipani Chirodih Bauxite Mine (130.01 ha) project of M/s Minerals & Minerals Limited located in Gumla, Jharkhand for the period April'22 to September'22.

The lease detail is as below.

Lease area (ha)	Production Capacity (MT)	Lease Period
130.01	450000	11.01.2017 to 10.01.2067

Hope you will find the same in order.

Thanking You

Yours Sincerely FOR Minerals & Minerals Limited

(Basudev Gangopadhyay)

AVP (Planning, Environment & Compliance)

Enclosure: - As Above

CC: ro.ranchi-mef@gov.in, mef@ori.nic.in, mef@nic.in, mef.or@nic.in, mscb.cocb@nic.in, zokolkatta.cpcb@nic.in, ranchijspcb@gmail.com, roranchi47@gmail.com

Name of the Project

: Amtipani Chirodih Bauxite Mine (130.01 ha) M/s Minerals & Minerals Ltd

Environment Clearance No & date

: F.No.11015/31/2017-IA-II (M), dated 13.08.2021

Period of compliance Report

: From 1st April 2022 to 30th September 2022

Specit	Specific Conditions		
S No	Conditions	Compliance Status	
1	As per the submission of the PP after the meeting, two alignments have been proposed for the diversion of the road. Alignment I will be used for first three years and will have a protection from the mining area. PP will only do controlled primary blasting to remove Laterite and monitor the vibration and noise at a distance of 100 m towards the roadside to assess any impact of mining. The Alignment 2 will be used after 3 years in the mined out and backfilled area with proper care for subsidence, contraction and road safety as it has been practiced by same in its other mines.	Agreed. Will be complied once mine will be in operational.	
2	The road will be divided in two parts. Total width will be 12 m with 1 m median. One half of the road will be exclusively dedicated for the movement of villagers whereas other half will be used for mining operation	Agreed. Will be complied once mine will be in operational.	
3	PP will also submit the cost benefit analysis looking at the reserves and the total excavation proposed which includes 9.47 LTPA of OB/SB/IB (Laterite), 7.74 LTPA of soil and 1.4 LTPA of quarry waste, leaving only 3.10 of Bauxite market grade out of 21.71 LTPA of total excavation.	Agreed. Will be complied once mine will be in operational.	
4	There is traffic of villagers at NW direction of the mine intersecting many roads. PP should come out with the clear statement of impact on this transport and traffic due to this mine quantifying the social impact on the utilization of road by villagers due to operation of mine.	Agreed. Will be complied once mine will be in operational.	
5	At the time of revision of mining plan, PP shall submit the action taken as per the mine closure plan of the previous plan after every 5 years.	Agreed. Will be complied once mining plan is revised	
6	Robust integrated Wildlife Conservation Plan should be prepared for this mine along with other two mines present in the vicinity of this mine.	Wildlife conservation plan has already been prepared and approved by PCCF, Wildlife, Ranchi. Adjacent two mines namely Kujam-I and Kujam-II have also been prepared and approved by PCCF, Wildlife, Ranchi.	

S No	Statutory Compliance	Compliance Status	
I	This Environmental Clearance (EC) is subject to orders/judgment of Hon'ble Supreme Court of India, Hon'ble High Court, Hon'ble NGT and any other Court of Law, Common Cause Conditions as may be applicable.		
2	The Project proponent complies with all the statutory requirements and judgment of Hon'ble Supreme Court dated 2nd August, 2017 in Writ Petition (Civil) No. 114 of 2014 in matter of Common Cause versus Union of India & Ors before commencing the mining operations	Noted.	
3	The State Government concerned shall ensure that mining operation shall not be commenced till the entire compensation levied, if any, for illegal mining paid by the Project Proponent through their respective Department of Mining & Geology in strict compliance of Judgment of Hon'ble Supreme Court dated 2nd August, 2017 in Writ Petition (Civil) No. 114 of 2014 in matter of Common Cause versus Union of India &Ors.	Noted. Mining has not been started yet.	
4	This Environmental Clearance shall become operational only after receiving formal NBWL Clearance from MoEF&CC subsequent to the recommendations of the Standing Committee of National Board for Wildlife, if applicable to the Project.	Noted. However, this mine is located beyond the ESZ boundary. Hence, it is not applicable for this mine.	
5	This Environmental Clearance shall become operational only after receiving formal Forest Clearance (FC) under the provision of Forest Conservation Act, 1980, if applicable to the Project	Noted. There is no forest area within the mining lease. Hence, not applicable.	
6	Project Proponent (PP) shall obtain Consent to Operate after grant of EC and effectively implement all the conditions stipulated therein. The mining activity shall not commence prior to obtaining Consent to Establish / Consent to Operate from the concerned State Pollution Control Board/Committee.	Noted. CTE and CTO have been received from JSPCB, Ranchi. Condition will be complied once mine will be in operational.	
7	The PP shall adhere to the provision of the Mines Act, 1952, Mines and Mineral (Development & Regulation), Act, 2015 and rules & regulations made there under. PP shall adhere to various circulars issued by Directorate General Mines Safety (DGMS) and Indian Bureau of Mines from time to time	Noted.	
8	The Project Proponent shall obtain consents from all the concerned landowners, before start of mining operations, as per the provisions of MMDR Act, 1957 and rules made there under in respect of lands which are not owned by it	Noted.	

9	The Project Proponent shall follow the mitigation measures provided in MoEFCC's Office	Noted.
	Memorandum No. Z-11013/57/2014-IA.II (M), dated 29th October, 2014, titled "Impact of mining	
	activities on Habitations-Issues related to the mining	
	Projects wherein Habitations and villages are the part of mine lease areas or Habitations and villages are	
	surrounded by the mine lease area"	
10	The Project Proponent shall obtain necessary prior	Noted. We have obtained NOC for drinking
	permission of the competent authorities for drawl of requisite quantity of surface water and from CGWA	purpose only from CGWB, Patna. This mine has not yet been started.
	for withdrawal of ground water for the project.	has not yet been started.
1 I	A copy of EC letter will be marked to concerned	Noted and complied.
	Panchayat / local NGO etc. if any, from whom	
	suggestion / representation has been received while processing the proposal	
12	State Pollution Control Board/Committee shall be	Noted
	responsible for display of this EC letter at its	
	Regional office, District Industries Centre and	
13	Collector's office/ Tehsildar's Office for 30 days. The Project Authorities should widely advertise	Noted. It is being done.
15	about the grant of this EC letter by printing the same	reded. It is being done.
	in at least two local newspapers, one of which shall	
	be in vernacular language of the concerned area. The	
	advertisement shall be done within 7 days of the issue of the clearance letter mentioning that the	
	instant project has been accorded EC and copy of the	
	EC letter is available with the State Pollution Control	
	Board/Committee and web site of the Ministry of	
	Environment, Forest and Climate Change (www.parivesh.nic.in). A copy of the advertisement	
	may be forwarded to the concerned MoEFCC	
	Regional Office for compliance and record	
[4	The Project Proponent shall inform the MoEF&CC	Noted and will inform if happened.
	for any change in ownership of the mining lease. In	
	case there is any change in ownership or mining lease is transferred than mining operation shall only	
	be carried out after transfer of EC as per provisions	
	of the para 11 of EIA Notification, 2006 as amended	
11	from time to time Air quality monitoring and preservation	
1	The Project Proponent shall install a minimum of 3	Noted and it will be done once mine is in
^	(three) online Ambient Air Quality Monitoring	operational.
	Stations with 1 (one) in upwind and 2 (two) in	· · · · · · · · · · · · · · · · · · ·
	downwind direction based on long term	
	climatological data about wind direction such that an	
	angle of 120° is made between the monitoring locations to monitor critical parameters, relevant for	
	mining operations, of air pollution viz. PM10,	
	PM2.5, N02. CO and S02 etc. as per the	
	methodology mentioned in NAAQS Notification No.	
	B-29016/20/90/PCI/I, dated 18.11.2009 covering the	

	aspects of transportation and use of heavy machinery in the impact zone. The ambient air quality shall also be monitored at prominent places like office building, canteen etc. as per the site condition to ascertain the exposure characteristics at specific places. The above data shall be digitally displayed within 03 months in front of the main Gate of the mine site	
2	Effective safeguard measures for prevention of dust generation and subsequent suppression (like regular water sprinkling, metalled road construction etc.) shall be carried out in areas prone to air pollution wherein high levels of PM10 and PM2.5 are evident such as haul road, loading and unloading point and transfer points. The Fugitive dust emissions from all sources shall be regularly controlled by installation of required equipments/ machineries and preventive maintenance. Use of suitable water soluble chemical dust suppressing agents may be explored for better effectiveness of dust control system. It shall be ensured that air pollution level conform to the standards prescribed by the MoEFCC/ Central Pollution Control Board.	Noted.
1	Water quality monitoring and preservation In case, immediate mining scheme envisages intersection of ground water table, then Environmental Clearance shall become operational only after receiving formal clearance from CGWA. In case, mining operation involves intersection of ground water table at a later stage, then PP shall ensure that prior approval from CGWA and MoEFCC is in place before such mining operations. The permission for intersection of ground water table shall essentially be based on detailed hydro-	Noted and not applicable in our case as ground water table will not be intersected during mining operations.
2	Regular monitoring of the flow rate of the springs and perennial nallahs flowing in and around the mine lease shall be carried out and records maintain. The natural water bodies and or streams which are flowing in an around the village, should not be disturbed. The Water Table should be nurtured so as not to go down below the pre mining period. In case of any water scarcity in the area, the Project Proponent has to provide water to the villagers for their use. A provision for regular monitoring of water table in open dug wall located in village should be incorporated to ascertain the impact of mining over ground water table. The Report on changes in Ground water level and quality shall be submitted on six-monthly basis to the Regional Office of the Ministry, CGWA and State Groundwater Department/ State Pollution Control Board	Noted. Springs and perennial nallahs monitoring are being done and report is attached as Annexure 2. Rest of the condition will be complied once mine is started.

,

3 Project Proponent shall regularly monitor and Noted and will be complied once mine is maintain records w.r.t. ground water level and started. quality in and around the mine lease by establishing a network of existing wells as well as new piezo-meter installations during the mining operation in consultation with Central Ground Water Authority/ State Ground Water Department. The Report on changes in Ground water level and quality shall be submitted on six monthly basis to the Regional Office of the Ministry, CGWA and State Groundwater Department/ State Pollution Control Board. The Project Proponent shall undertake regular Noted. Monitoring report of last six months has monitoring of natural water course/ water resources/ been attached as Annexure 2 springs and perennial nallahs existing/ flowing in and around the mine lease and maintain its records. The project proponent shall undertake regular monitoring of water quality upstream and downstream of water bodies passing within and nearby/ adjacent to the mine lease and maintain its records. Sufficient number of gullies shall be provided at appropriate places within the lease for management of water. PP shall carryout regular monitoring w.r.t. pH and included the same in monitoring plan. The parameters to be monitored shall include their water quality vis-a vis suitability for usage as per CPCB criteria and flow rate. It shall be ensured that no obstruction and/ or alteration be made to water bodies during mining operations without justification and prior approval of MoEFCC. The monitoring of water courses/ bodies existing in lease area shall be carried out four times in a year viz. pre- monsoon (April-May), monsoon (August), post-monsoon (November) and winter (January) and the record of monitored data may be sent regularly to Ministry of Environment, Forest and Climate Change and its Regional Office, Central Ground Water Authority and Regional Director, Central Ground Water Board, State Pollution Control Board and Central Pollution Control Board. Clearly showing the trend analysis on six-monthly basis. 5 Quality of polluted water generated from mining Noted. will be complied once mine is started. operations which include Chemical Oxygen Demand (COD) in mines run-off; acid mine drainage and metal contamination in runoff shall be monitored along with Total Suspended Solids (TDS), Dissolved Oxygen (DO), pH and Total Suspended Solids (TSS). The monitored data shall be uploaded on the website of the company as well as displayed at the project site in public domain, on a display board, at a suitable location near the main gate of the Company. The circular No. J- 20012/1/2006-IA.II (M) dated 27.05.2009 issued by Ministry of Environment,

	Forest and Climate Change may also be referred in this regard.	
6	Project Proponent shall plan, develop and implement rainwater harvesting measures on long term basis to augment ground water resources in the area in consultation with Central Ground Water Board/ State Groundwater Department. A report on amount of water recharged needs to be submitted to Regional Office MoEFCC annually	Noted. will be complied once mine is started.
7	Industrial wastewater (workshop and wastewater from the mine) should be properly collected and treated so as to conform to the notified standards prescribed from time to time. The standards shall be prescribed through Consent to Operate (CTO) issued by concerned State Pollution Control Board (SPCB). The workshop effluent shall be treated after its initial passage through Oil and grease trap.	Noted and will be complied once mine is in operational.
8	The water balance/water auditing shall be carried out and measure for reducing the consumption of water shall be taken up and reported to the Regional Office of the MoEF&CC and State Pollution Control Board/Committee	Noted. will be complied once mine is started.
IV	Noise and Vibration monitoring and prevention	
1	The peak particle velocity at 500m distance or within the nearest habitation, whichever is closer shall be monitored periodically as per applicable DGMS guidelines	Noted.
2	The illumination and sound at night at project sites disturb the villages in respect of both human and animal population. Consequent sleeping disorders and stress may affect the health in the villages located close to mining operations. Habitations have a right for darkness and minimal noise levels at night. PPs must ensure that the biological clock of the villages is not disturbed; by orienting the floodlights/masks away from the villagers and keeping the noise levels well within the prescribed limits for day/night hours	Noted. Mining will be done at daytime only in one shift.
3	The Project Proponent shall take measures for control of noise levels below 85 dBA in the work environment. The workers engaged in operations of HEMM, etc. should be provided with ear plugs /muffs. All personnel including laborers working in dusty areas shall be provided with protective respiratory devices along with adequate training, awareness and information on safety and health aspects. The PP shall be held responsible in case it has been found that workers/ personals/ laborers are working without personal protective equipment	Noted and will be complied once mine will be in operational.

1	The Project Proponent shall adhere to the working parameters of mining plan which was submitted at the time of EC appraisal wherein year-wise plan was mentioned for total excavation i.e. quantum of mineral, waste, over burden, inter burden and top soil etc No change in basic mining proposal like mining	yet.
2	technology, total excavation, mineral & waste production, lease area and scope of working (viz. method of mining, overburden & dump management, O.B & dump mining, mineral transportation mode, ultimate depth of mining etc.) shall not be carried out without prior approval of the Ministry of Environment, Forest and Climate Change, which entail adverse environmental impacts, even if it is a part of approved mining plan modified after grant of EC or granted by State Govt. in the form to Short Term Permit (STP), Ouch license or an other name The Project Proponent shall get the Final Mine	Noted. Mines is not started yet.
	Closure Plan along with Financial Assurance approved from Indian Bureau of Mines/Department of Mining & Geology as required under the Provision of the MMDR Act, 1957 and Rules/ Guidelines made there under. A copy of approved final mine closure plan shall be submitted within 2 months of the approval of the same from the competent authority to the concerned Regional Office of the Ministry of Environment, Forest and Climate Change for record and verification	Trovos. Mines is not stated yet.
3	The land-use of the mine lease area at various stages of mining scheme as well as at the end-of-life shall be governed as per the approved Mining Plan. The excavation vis a-vis backfilling in the mine lease area and corresponding afforestation to be raised in the reclaimed area shall be governed as per approved mining plan. PP shall ensure the monitoring and management of rehabilitated areas until the vegetation becomes self-sustaining. The compliance status shall be submitted half-yearly to the MoEFCC and its concerned Re ional Office.	Noted. Mines is not started yet.
VI	Land reclamation	
I	The Overburden (O.B.) generated during the mining operations shall be stacked at earmarked OB dump site(s) only and it should not be kept active for a long period of time. The physical parameters of the OB dumps like height, width and angle of slope shall be governed as per the approved Mining Plan as per the guidelines/circulars issued by D.G.M.S w.r.t. safety in mining operations shall be strictly adhered to maintain the stability of topsoil/OB dumps. The topsoil shall be used for land reclamation and plantation	Noted. will be complied once mine is started.

,

2	The reject/waste generated during the mining operations shall be stacked at earmarked waste dump site(s) only. The physical parameters of the waste dumps like height, width and angle of slope	Noted. will be complied once mine is started.
	shall be governed as per the approved Mining Plan as per the guidelines/circulars issued by DGMS w.r.t. safety in mining operations shall be strictly adhered to maintain the stability of waste dum s.	
3	The reclamation of waste dump sites shall be done in scientific manner as per the Approved Mining Plan cum Progressive Mine Closure Plan	Noted. will be complied once mine is started.
4	The slope of dumps shall be vegetated in scientific manner with suitable native species to maintain the slope stability, prevent erosion and surface run off. The selection of local species regulates local climatic parameters and help in adaptation of plant species to the microclimate. The gullies formed on slopes should be adequately taken care of as it impacts the overall stability of dumps. The dump mass should be consolidated with the help of dozer/ compactors thereby ensuring proper filling/ leveling of dump mass. In critical areas, use of geo textiles/ geomembranes / clay liners/ Bentonite etc. shall be undertaken for stabilization of the dump	Noted. will be complied once mine is started.
5	The Project Proponent shall carry out slope stability study in case the dump height is more than 30 meters. The slope stability report shall be submitted to concerned regional office of MoEF&CC.	Noted.
6	Catch drains, settling tanks and siltation ponds of appropriate size shall be constructed around the mine working, mineral yards and Topsoil/OB/Waste dumps to prevent run off of water and flow of sediments directly into the water bodies (Nallah/River/ Pond etc.). The collected water should be utilized for watering the mine area, roads, green belt development, plantation etc. The drains/sedimentation sumps etc. shall be de silted regularly, particularly after monsoon season, and maintained properly	Noted. will be complied once mine is started Mines is not started yet.
7	Check dams of appropriate size, gradient and length shall be constructed around mine pit and OB dumps to prevent storm run-off and sediment flow into adjoining water bodies. A safety margin of 50% shall be kept for designing of sump structures over and above peak rainfall (based on 50 years data) and maximum discharge in the mine and its adjoining area which shall also help in providing adequate retention time period thereby allowing proper settling of sediments/ silt material. The sedimentation pits/ sumps shall be constructed at the corners of the parland drains.	Noted. will be complied once mine is started.

8	The top soil, if any, shall temporarily be stored at earmarked site(s) within the mine lease only and should not be kept unutilized for long. The physical parameters of the top soil dumps like height, width and angle of slope shall be governed as per the approved Mining Plan and as per the guidelines framed by DGMS w.r.t. safety in mining operations shall be strictly adhered to maintain the stability of dumps. The topsoil shall be used for land reclamation and plantation purpose	Noted and will be complied once mine will be in operational.
VII	Transportation	
1	No Transportation of the minerals shall be allowed in case of roads passing through villages/ habitations. In such cases, PP shall construct a 'bypass' road for the purpose of transportation of the minerals leaving an adequate gap (say at least 200 meters) so that the adverse impact of sound and dust along with chances of accidents could be mitigated. All costs resulting from widening and strengthening of existing public road network shall be borne by the PP in consultation with nodal State Govt. Department. Transportation of minerals through road movement in case of existing village/ rural roads shall be allowed in consultation. with nodal State Govt. Department only after required strengthening such that the carrying capacity of roads is increased to handle the traffic load. The pollution due to transportation load on the environment will be effectively controlled and water sprinkling will also be done regularly. Vehicular emissions shall be kept under control and regularly monitored. Project should obtain Pollution Under Control (PUC) certificate for all the vehicles from authorized pollution testing centers	Noted.
2	The Main haulage road within the mine lease should be provided with a permanent water sprinkling arrangement for dust suppression. Other roads within the mine lease should be wetted regularly with tanker-mounted water sprinkling system. The other areas of dust generation like crushing zone, material transfer points, material yards etc. should invariably be provided with dust suppression arrangements. The air pollution control equipment's like bag filters, vacuum suction hoods, dry fogging system etc. shall be installed at Crushers, belt-conveyors and other areas prone to air pollution. The belt conveyor should be fully covered to avoid generation of dust while transportation. PP shall take necessary measures to	Noted. will be complied once mine is started Mines is not started yet.
VIII	avoid generation of fugitive dust emissions. Greenbelt	
VIII	Lyreenoen	

	the Ministry	
,	Forest and Wildlife Department. A copy of Wildlife Conservation Plan and its implementation status (annual) shall be submitted to the Regional Office of	Tiolou.
5	Wildlife Conservation Plan shall be prepared for the same clearly delineating action to be taken for conservation of flora and fauna. The Plan shall be approved by Chief Wildlife Warden of the State Govt And implemented in consultation with the State	Noted.
	precautionary measures for conservation and protection of endangered flora and fauna and Schedule-I species during mining operation. A	been prepared and approved by PCCF, Wildlife, Ranchi. Mines is not started yet.
4	mid-day shelter from the scorching sun, should be scrupulously guarded/ protected against felling and plantation of such trees should be promoted. The Project Proponent shall undertake all	Noted. Wildlife Conservation plan has already
	implement the directions of the Hon'ble Supreme Court with regard to acquisition of grazing land. The sparse trees on such grazing ground, which provide	
	The development of such grazing land shall be done in consultation with the State Government. In this regard, Project Proponent should essentially	
	developing grazing land with a view to compensate those areas which are coming within the mine lease.	
3	care of trees. The Project Proponent shall make necessary alternative arrangements for livestock feed by	Noted. will be complied once mine is started. Mines is not started yet.
	people. The CPCB guidelines in this respect shall also be adhered. The density of the trees should be around 2500 saplings per Hectare. Adequate budgetary provision shall be made for protection and	
	Department/ Gram Panchayat such that only those species be selected which are of use to the local	
	Department/ Agriculture Department/ Rural development department/ Tribal Welfare	
	mining lease, around water body, along the roadsides, in community areas etc. by planting the native species in consultation with the State Forest	
2	The Project Proponent shall carryout plantation/ afforestation in backfilled and reclaimed area of	Noted and will be complied once mine will be in operational.
	windward side of the active mining area. The development of greenbelt shall be governed as per the EC granted by the Ministry irrespective of the stipulation made in approved mine plan	
	arrest pollution emanating from mining operations within the lease. The whole Greenbelt shall be developed within first 5 years starting from	
	The Project Proponent shall develop greenbelt in 7.5m wide safety zone all along the mine lease boundary as per the guidelines of CPCB in order to	Noted and will be complied once mine will be in operational.

1	The Project Proponent shall appoint an Occupational	Noted and will be complied once mine will b
	Health Specialist for Regular as well as Periodical	in operational.
	medical examination of the workers engaged in the	
	mining activities, as per the DGMS guidelines. The	
	records shall be maintained properly. PP shall also	
	carryout Occupational health check-ups in respect of	
	workers which are having ailments like BP, diabetes,	
	habitual smoking, etc. The check-ups shall be	
	undertaken once in six months and necessary	
	remedial/ preventive measures be taken. A status	
	report on the same may be sent to MoEFCC Regional	
	Office and DGMS on half-yearly basis.	
2	The Project Proponent must demonstrate	Noted.
	commitment to work towards 'Zero Harm' from their	
	mining activities and carry out Health Risk	
	Assessment (HRA) for identification workplace	
	hazards and assess their potential risks to health and	
	determine appropriate control measures to protect the	
	health and wellbeing of workers and nearby	
	community. The proponent shall maintain accurate	
	and systematic records of the HRA. The HRA for	
	neighborhood has to focus on Public Health	
	Problems like Malaria, Tuberculosis, HIV, Anaemia,	
	Diarrhoea in children under five, respiratory	
	infections due to biomass cooking. The proponent	
	shall also create awareness and educate the nearby	
	community and workers for Sanitation, Personal	
	Hygiene, Hand washing, not to defecate in open,	
	Women Health and Hygiene (Providing Sanitary	
	Napkins), hazard of tobacco and alcohol use. The	
	Proponent shall carryout base line HRA for all the	
3	cate or of workers and thereafter every five years.	NI.4. J
٥	The Proponent shall carry out Occupational health	Noted.
	surveillance which be a part of HRA and include	
	Biological Monitoring where practical and feasible,	
	and the tests and investigations relevant to the	
	exposure (e.g. for Dust a X-Ray chest; For Noise	
	Audiometric; for Lead Exposure Blood Lead, For	
	Welders Full Ophthalmologic Assessment; for	
	Manganese Miners a complete Neurological	
	Assessment by a Certified Neurologist, and	
	Manganese (Mn) Estimation in Blood; For Inorganic	
	Chromium- Fortnightly skin inspection of hands and	
	forearms by a responsible person. Except routine	
	tests all tests would be carried out in a Lab accredited	
	by NABH. Records of Health Surveillance must be	
	kept for 30 years, including the results of and the	
	records of Physical examination and tests. The record	
	of exposure due to materials like Asbestos, Hard	
	Rock Mining, Silica, Gold, Kaolin, Aluminium, Iron,	
	Manganese, Chromium, Lead, Uranium need to be	
	handed over to the Mining Department of the State in	
	case the life of the mine is less than 30 years. It	

	would be obligatory for the State Mines Departments	
	to make arrangements for the safe and secure storage	
	of the records including X-Ray. Only conventional	
	X-Ray will be accepted for record purposes and not	
	the digital one). X-Ray must meet ILO criteria (17	
	x14 inches and of good quality).	
4	The Proponent shall maintained a record of	Noted
	performance indicators for workers which includes	
	(a) there should not be a significant decline in their	
	Body Mass Index and it should stay between 18.5 -	
	24.9, (b) the Final Chest X-Ray compared with	
	the base line X-Ray should not show any capacities	
	,(c) At the end of their leaving job there should be	
	no Diminution in their Lung Functions Forced	
	Expiratory Volume in one second (FEV1), Forced	
	Vital Capacity (FVC), and the ratio) unless they are	
	smokers which has to be adjusted, and the effect of	
	age, (d) their hearing should not be affected. As a	
	proof an Audiogram (first and last need to be	
	presented), (e) they should not have developed any	
	Persistent Back Pain, Neck Pain, and the movement	
	of their Hip, Knee and other joints should have	
	normal range of movement, (f) they should not have	
	suffered loss of any body part. The record of the	
	same should be submitted to the Regional Office,	
	MoEFCC annually along with details of the relief	
	and compensation paid to workers having above	
	indications	
5	The Project Proponent shall ensure that Personnel	Noted. Will be complied once mine is started
	working in dusty areas should wear protective	Mines is not started yet.
	respiratory devices and they should also be provided	·
	with adequate training and information on safety and	
	health as rects	
6	Project Proponent shall make provision for the	Noted. Mines is not started yet.
	housing for workers/labors or shall construct labor	·
	camps within/outside (company owned land) with	
	necessary basic infrastructure/ facilities like fuel for	
	cooking, mobile toilets, mobile STP, safe drinking	
	water, medical health care, creche for kids etc. The	
	housing may be provided in the form of temporary	
	structures which can be removed after the completion	
	of the project related infrastructure. The domestic	
	wastewater should be treated with STP in order to	
	avoid contamination of under round water	
7	The activities proposed in Action plan prepared for	Noted. Will be complied once mine is started.
	addressing the issues raised during the Public	-
	Hearing shall be completed as per the budgetary	
	provisions mentioned in the Action Plan and within	
	the stipulated time frame. The Status Report on	
	implementation of Action Plan shall be submitted to	
	implementation of Action Plan shall be submitted to the concerned Regional Office of the Ministry along	

X	Corporate Environmental Responsibility (CER)	
1	The activities and budget earmarked for Corporate Environmental Responsibility (CER) as per Ministry's O.M No 22-65/2017-IA. II (M) dated 01.05.2018 or as proposed by EAC should be kept in a separate bank account. The activities proposed for CER shall be implemented in a time bound manner and annual report of implementation of the same along with documentary proof viz. photographs, purchase documents, latitude & longitude of infrastructure developed & road constructed needs to be submitted to Regional Office MoEF&CC annually along with audited statement	Noted. Will be complied once mine is started.
2	Project Proponent shall keep the funds earmarked for environmental protection measures in a separate account and refrain from diverting the same for other purposes. The Year wise expenditure of such funds should be reported to the MoEFCC and its concerned Regional Office	Noted. Will be complied once mine is started.
ΧI	Miscellaneous	
1	The Project Proponent shall prepare digital map (land use & land cover) of the entire lease area once in five years purpose of monitoring land use pattern and submit a report to concerned Regional Office of the MoEF&CC.	Noted. Will be complied once mine is started.
2	The Project Authorities should inform to the Regional Office regarding date of financial closures and final approval of the project by the concerned authorities and the date of start of land development work	Noted.
3	The Project Proponent shall submit six monthly compliance reports on the status of the implementation of the stipulated environmental safeguards to the MOEFCC & its concerned Regional Office, Central Pollution Control Board and State Pollution Control Board	Noted and will be complied once mine is started.
4	A separate 'Environmental Management Cell' with suitable qualified manpower should be set-up under the control of a Senior Executive. The Senior Executive shall directly report to Head of the Organization. Adequate number of qualified Environmental Scientists and Mining Engineers shall be appointed and submit a report to RO, MoEFCC	
5	The concerned Regional Office of the MoEFCC shall randomly monitor compliance of the stipulated conditions. The project authorities should extend full cooperation to the MoEFCC officer(s) by furnishing the requisite data/information/monitoring reports.	Noted.
22	The Ministry or any other competent authority may alter/modify the above conditions or stipulate any further condition in the interest or environment protection.	Noted.

23	Concealing factual data or submission of false/fabricated data and failure to comply with any of the conditions mentioned above may result in withdrawal of this clearance and attracts action under the provisions of Environment (Protection) Act, 1986.	Noted.
24	The above conditions will be enforced inter-alia, under the provisions of the water (prevention & control of pollution) Act, 1981 the Environment (Protection) Act, 1986 and the Public Liability Insurance Act, 1991 along with their amendments and rules made there under and also any other orders passed by the Hon'ble Supreme Court of India/High Court and any other Court of law relating to the subject matter.	Noted.
25	Any appeal against the environmental clearance shall lie with the National Green Tribunal, if preferred, within a period of 30 days as prescribed under section 16 of the National Green Tribunal Act, 2010.	Noted.
26	The issue with the approval of competent Authority.	Noted.

Signature



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/0936A	Report Release Date	: 12.05.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DETAILS		SAMPLE DETAILS		
Customer Name Address	: Minerals & Minerals Limited : Lohardaga, Jharkhand-835203	Sample Ref. No. Location	: ELES/RNC/2022/AA/1049A : Mine Site; Amtipani Chirodih Bauxite Mine (130.01ha)	
Plant Status	: Non Operational	Sampling Date Type of Sample Sampling Procedure Sample Condition	: 20/04/2022 to 21/04/2022 : Ambient Air : ELES/DOC/SMPL/02 : Sealed & Preserved	

M	ETEOROLOGICAL INFOR	RMATION			
1	Average Temperature (°C)	: 27	2	Barometric Pressure (mmHg)	: 742
3	Relative Humidity (%)	: 68		Weather Condition	: Clear
5	Longitude	: 84°17'23.37"E	6	Latitude	: 23°21'20.62"N

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	60
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	28
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	6.1
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	11.2
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.021
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	2.3

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/0936A	Report Release Date	: 12.05.2022
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	ASTM D3687:2007	05(Annual)	3.0
Benzo (a) Pyrene*	ng/m³	USEPA 8270 C to -13A	01(Annual)	0.23

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

SANDIP BERA SENIOR MANAGER ELES PVT. LTD.

****End of Report****

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/0936B	Report Release Date	: 12.05.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS	
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/1049B : Weigh Bridge; Amtipani
Address	: Lohardaga, Jharkhand-835203	Sampling Date	Chirodih Bauxite Mine (130.01ha) : 20/04/2022 to 21/04/2022
		Type of Sample Sampling Procedure	: Ambient Air : ELES/DOC/SMPL/02
Plant Status	: Non Operational	Sample Condition	: Sealed & Preserved

MI	ETEOROLOGICAL INFO	RMATION	-	W. T. C.	
1	Average Temperature (°C)	: 27	2	Barometric Pressure (mmHg)	: 742
3	Relative Humidity (%)	: 68	4	Weather Condition	: Clear
5	Longitude	: 84°17°22.17"E	6	Latitude	: 23°21'20.62"N

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	63
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	37
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	7.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	12.4
Ozone (O ₃)	μg/m³	1S 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.013
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	2.5

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/0936B	Report Release Date	: 12.05.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	ASTM D3687:2007	05(Annual)	2.4
Benzo (a) Pyrene*	ng/m³	USEPA 8270 C to -13A	01(Annual)	0.27

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

SANDIP BERA SENIOR MANAGER ELES PVT. LTD.

****End of Report****

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/0936C	Report Release Date	: 12.05.2022
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022

CUSTOMER DET	CUSTOMER DETAILS		8 5
Customer Name Address	: Minerals & Minerals Limited : Lohardaga, Jharkhand-835203	Sample Ref. No. Location	: ELES/RNC/2022/AA/1049C : Mine Office; Amtipani Chirodih Bauxite Mine (130.01ha)
		Sampling Date Type of Sample	: 20/04/2022 to 21/04/2022 : Ambient Air
Plant Status	: Non Operational	Sampling Procedure Sample Condition	: ELES/DOC/SMPL/02 : Sealed & Preserved

M	ETEOROLOGICAL INFO	RMATION	- 15 -		
1	Average Temperature (°C)	: 27	2	Barometric Pressure (mmHg)	: 742
3	Relative Humidity (%)	: 68	4	Weather Condition	: Clear
5	Longitude	: 84°17'26.56"E	6	Latitude	: 23°21'20.62"N

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	53
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	26
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2); 2001; RA2017	80 (24hrs)	5.5
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	10.8
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.015
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	2.8

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/0936C	Report Release Date	: 12.05.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	ASTM D3687:2007	05(Annual)	2.4
Benzo (a) Pyrene*	ng/m³	USEPA 8270 C to -13A	01(Annual)	0.22

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

SANDIP BERA SENIOR MANAGER ELES PVT. LTD.

****End of Report****

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/0936D	Report Release Date	: 12.05.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DETAILS		SAMPLE DETAILS		
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/1049D : Entrance Gate; Amtipani Chirodih	
Address	: Lohardaga, Jharkhand-835203	Sampling Date	Bauxite Mine (130.01ha) : 20/04/2022 to 21/04/2022	
		Type of Sample Sampling Procedure	: Ambient Air : ELES/DOC/SMPL/02	
Plant Status	: Non Operational	Sample Condition	: Sealed & Preserved	

METEOROLOGICAL INFORMATION					
1	Average Temperature (°C)	: 27	2	Barometric Pressure (mmHg)	: 742
3	Relative Humidity (%)	: 68	4	Weather Condition	: Clear

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	57
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	23
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	6.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	9.5
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.012
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	2.3

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.eiespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/0936D	Report Release Date	: 12.05.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	ASTM D3687:2007	05(Annual)	2.6
Benzo (a) Pyrene*	ng/m³	USEPA 8270 C to -13A	01(Annual)	0.23

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

SANDIP BERA SENIOR MANAGER ELES PVT. LTD.

****End of Report****

Page 2 of 2

ENVIRONMENTAL LABORATORIES & ENGINEERING SERVICES PVT.LTD.

Plot No.30, Mansarovar Enclave, Tupudana, Hatia, Ranchi-834003, Jharkhand.

Amtipani Chirodih (130.01ha) Bauxite Mine-Environmental Monitoring
Report

May 2022



CONTENT

May2						
	Amtipani Chirodih (130.01ha) Bauxite Mine					
	AMBIENT AIR QUALITY- CORE ZONE					
1	Mine Site (Amtipani Chirodih Bauxite Mine)					
2	Weigh Bridge (Amtipani Chirodih Bauxite Mine)					
3	Mine Office (Amtipani Chirodih Bauxite Mine)					
4	Entrance Gate (Amtipani Chirodih Bauxite Mine)					
	AMBIENT AIR QUALITY- BUFFER ZONE					
1	Near Pakri Gada Village					
2	Near Pol Pol Village					
3	Near Shakhuapani Village					
4	Near Dipa Kujam Village					
	AMBIENT NOISE					
	WORKZONE/SPOT NOISE					
	WORKSHOP EFFLUENT					
	DRINKING WATER ANALYSIS					





PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1352A	Report Release Date	: 14.06.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS	The state of the s
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/1360A : Mine Site; Amtipani Chirodih
Address	: Lohardaga, Jharkhand-835302	Sampling Date Type of Sample Sampling Procedure	Bauxite Mine (130.01 ha) : 18/05/2022 to 19/05/2022 : Ambient Air : ELES/DOC/SMPL/02
Plant Status	: Non Operational	Sample Condition	: Sealed & Preserved

M	ETEOROLOGICAL INFOR	RMATION			
1	Average Temperature (°C)	: 27	2	Barometric Pressure (mmHg)	: 742
3	Relative Humidity (%)	: 68	4	Weather Condition	: Clear
5	Longitude	: 84°17'23.37"E	6	Latitude	: 23°21'20.62"N

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	52
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	22
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	5.8
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	7.5
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.028
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No. : ELES/RNC/2022/1352A Report Release Date : 14.06.2022

Work Order No. : HIL/LHD/FY22-23/001 Work Order Date : 01.04.2022

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	ASTM D3687:2007	05(Annual)	2.4
Benzo (a) Pyrene*	ng/m³	USEPA 8270 C to -13A	01(Annual)	0.27

Remarks: (*)-Parameters are outsourced to other Lab.

****End of Report****

Authorized Signatory
SANDIP BERA
SENIOR MANAGER
ELES PVT. LTD.

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1352B	Report Release Date	: 14.06.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS	
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/1360B : Weigh Bridge; Amtipani Chirodih
Address	: Lohardaga, Jharkhand-835302	Sampling Date Type of Sample	Bauxite Mine (130.01 ha) : 18/05/2022 to 19/05/2022 : Ambient Air
Plant Status	: Non Operational	Sampling Procedure Sample Condition	: ELES/DOC/SMPL/02 : Sealed & Preserved

MI	ETEOROLOGICAL INFOR	RMATION		and the same of th	
1	Average Temperature (°C)	: 27	2	Barometric Pressure (mmHg)	: 742
	Relative Humidity (%)	: 68	4	Weather Condition	: Clear
_	Longitude	: 84°17'22.17"E	6	Latitude	: 23°21'20.62"N

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	60
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	30
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	5.3
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	8.9
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.019
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1352B	Report Release Date	: 14.06.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	ASTM D3687:2007	05(Annual)	2.5
Benzo (a) Pyrene*	ng/m³	USEPA 8270 C to -13A	01(Annual)	0.24

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

SANDIP BERA SENIOR MANAGER ELES PVT. LTD.

****End of Report****

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1352C	Report Release Date	: 14.06.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Sample Ref. No. Location	: ELES/RNC/2022/AA/1360C : Mine Office; Amtipani Chirodih Bauxite Mine (130.01 ha)
	Bauvite Mine (130 01 ha)
Sampling Date	: 18/05/2022 to 19/05/2022
Sampling Procedure	: Ambient Air : ELES/DOC/SMPL/02 : Sealed & Preserved
	Type of Sample

MΙ	ETEOROLOGICAL INFOR	RMATION			
1	Average Temperature (°C)	: 27	2	Barometric Pressure (mmHg)	: 742
3	Relative Humidity (%)	: 68	4	Weather Condition	: Clear
5	Longitude	: 84°17'26.56"E	6	Latitude	: 23°21'20.62"N

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	62
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	29
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	6.3
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	11.9
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.021
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No. : ELES/RNC/2022/1352C Report Release Date : 14.06.2022

Work Order No. : HIL/LHD/FY22-23/001 Work Order Date : 01.04.2022

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	ASTM D3687:2007	05(Annual)	2.3
Benzo (a) Pyrene*	ng/m³	USEPA 8270 C to -13A	01(Annual)	0.22

Remarks: (*)-Parameters are outsourced to other Lab.

****End of Report****

Authorized Signatory
SANDIP BERA
SENIOR MANAGER
ELES PVT. LTD.

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1352D	Report Release Date	: 14.06.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS	
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/1360D : Entrance Gate; Amtipani Chirodih
Address	: Lohardaga, Jharkhand-835302	Sampling Date Type of Sample	Bauxite Mine (130.01 ha) : 18/05/2022 to 19/05/2022 : Ambient Air
Plant Status	: Non Operational	Sampling Procedure Sample Condition	: ELES/DOC/SMPL/02 : Sealed & Preserved

MI	ETEOROLOGICAL INFORMATION			
1	Average Temperature (°C) : 27	2	Barometric Pressure (mr	nHg) : 742
3	Relative Humidity (%) : 68	4	Weather Condition	: Clear

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	53
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	28
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	7.0
Nitrogen Di-Oxide (NO ₂)	μg/m ³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	10.0
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.018
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1352D	Report Release Date	: 14.06.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	ASTM D3687:2007	05(Annual)	2.4
Benzo (a) Pyrene*	ng/m³	USEPA 8270 C to -13A	01(Annual)	0.28

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

SANDIP BERA SENIOR MANAGER ELES PVT. LTD.

****End of Report****

Page 2 of 2



PLOT NO-30, MANSARGVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (IHARKHAND) GST NO:- 20AAECE9713D124 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1351G	Report Release Date	: 14.06.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS		
Customer Name	: Hindalco Industries Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/1359G : Near Dipa Kujam Village	
Address Plant Status	: Lohardaga, Jharkhand-835302	Sampling Date Type of Sample Sampling Procedure Sample Condition	: 17/05/2022 to 18/05/2022 : Ambient Air : ELES/DOC/SMPL/02 : Sealed & Preserved	

MI	ETEOROLOGICAL INFORMATION			
1	Average Temperature (°C) : 27	2	Barometric Pressure (mn	mHg) : 741
3	Relative Humidity (%) : 69	4	Weather Condition	; Clear

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	43
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	20
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	7.4
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	<0.002
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20A46C69713D124 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1351G	Report Release Date	: 14.06.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	ASTM D3687:2007	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	USEPA 8270 C to -13A	01(Annual)	< 0.20

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

SENIOR MANAGER ELES PVT. LTD.

****End of Report***

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1351H	Report Release Date	: 14.06.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS		
Customer Name	: Hindalco Industries Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/1359H : Near Shakhuapani Village	
Address	: Lohardaga, Jharkhand-835302	President Company of the Company of		
		Sampling Date	: 16/05/2022 to 17/05/2022	
		Type of Sample	: Ambient Air	
		Sampling Procedure	: ELES/DOC/SMPL/02	
Plant Status	: Operational	Sample Condition	: Sealed & Preserved	

MI	ETEOROLOGICAL INFORMATION				
1	Average Temperature (°C) : 28	2	Barometric Pressure (mr	nHg) : 741	
3	Relative Humidity (%) : 69	4	Weather Condition	: Clear	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	46
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	15
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	6.8
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	<0.002
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT HO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124 ENGINEERING SERVICES PVT. LTD.

Email: info@elespt.co.in, eles.ronchi@amail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1351H	Report Release Date	: 14.06.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	ASTM D3687:2007	05(Annual)	<2.0
Benzo (a) Pyrene®	ng/m³	USEPA 8270 C to -13A	01(Annual)	0.22

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

SANDIP BERA SENIOR MANAGER ELES PVT. LTD.

****End of Report***

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no : 0651-2290103 Website : www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1351K	Report Release Date	: 14.06.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS	
Customer Name	: Hindalco Industries Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/1359K : Near Mine Weigh Bridge
Address	: Lohardaga, Jharkhand-835302	Sampling Date Type of Sample Sampling Procedure	Gurdari Bauxite Mine : 16/05/2022 to 17/05/2022 : Ambient Air : ELES/DOC/SMPL/02
Plant Status	: Operational	Sample Condition	: Sealed & Preserved

M	ETEOROLOGICAL INFOR	RMATION			
1	Average Temperature (°C)	: 29	2	Barometric Pressure (mmHg)	: 741
3	Relative Humidity (%)	: 71	4	Weather Condition	: Clear
5	Longitude	: 84°14'40.25"N	6	Latitude	: 23°19'9.21"E

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	55
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	22
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	5.2
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	9.7
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.009
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	2.7

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20ABCE9713D124 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no : 0651-2290103 Website : www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1351K	Report Release Date	: 14.06.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	ASTM D3687:2007	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	USEPA 8270 C to -13A	01(Annual)	0.24

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

SENIOR MANAGER ELES PVT. LTD.

****End of Report****

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDAMA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1351L	Report Release Date	: 14.06.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS	
Customer Name	: Hindalco Industries Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/1359L : Near Ambakana Pit / NKCPL
Address	: Lohardaga, Jharkhand-835302	Sampling Date Type of Sample	Camp; Gurdari Bauxite Mine : 16/05/2022 to 17/05/2022 : Ambient Air
Plant Status	: Operational	Sampling Procedure Sample Condition	: ELES/DOC/SMPL/02 : Sealed & Preserved

M	ETEOROLOGICAL INFORMATION			
1	Average Temperature (°C) : 29	2	Barometric Pressure (mm	Hg) : 741
3	Relative Humidity (%) : 71	4	Weather Condition	: Clear

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	59
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	23
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	6.5
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	8.6
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.018
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:-20AAECE9713D1Z4 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1351L	Report Release Date	: 14.06.2022	The pair
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	ASTM D3687:2007	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	USEPA 8270 C to -13A	01(Annual)	0.22

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

SENIOR MANAGER ELES PVT, LTD.

****End of Report***

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1355V	Report Release Date	: 14.06.2022	
Order No.	: M&M/LHD/FY22-23/001	Order Date	: 01.04.2022	

CUSTOMER DE	CUSTOMER DETAILS		SAMPLE DETAILS		
Customer Name	: Minerals & Minerals Limited	Sample Date	: 19.05.2022		
		Type of Sample	: Ambient Noise		
Address	: Lohardaga, Jharkhand-835302	Sampling procedure Sample Drawn By	: ELES/DOC/SMPL/03 : ELES Pvt. Ltd.		
Plant Status	: Non Operational				

	Test Protocol	Res	ult	Regulatory Limi (Industrial Zone)
		Time	Leq	
dB(A)	IS 9989:1981, RA 2020	Day Time	62	75 dB(A) Day Time &
				70 dB(A) Night Time
		Night Time	50	
	dB(A)	(IBLA)	dB(A) IS 9989:1981, RA 2020 Day Time	dB(A) IS 9989:1981, RA 2020 Day Time 62

****End of Report****

SANDIP BERA
SENIOR MANAGER
ELES PVT. LTD.

Page 1 of 1



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1356U	Report Release Date	: 14.06.2022
Order No.	: M&M/LHD/FY22-23/001	Order Date	: 01.04.2022

CUSTOMER DE	TAILS	SAMPLE DETAILS	
Customer Name Address	: Minerals & Minerals Limited : Lohardaga, Jharkhand-835302	Sampling Date Type of Sample Sampling procedure	: 19.05.2022 : Workzone Noise : ELES/DOC/SMPL/03
Plant Status	: Non Operational	Sample Drawn By	: ELES Pvt. Ltd.

Location	Unit	Test Protocol	Res	ult	Regulatory Limit (Industrial Zone)
Amtipani Chirodih Bauxite			Time	L_{eq}	
Mines (130.01 ha.)	dB(A) IS 9989:198 RA 2020	IS 9989:1981,			75 dB(A)
Sample ID: ELES/RNC/2022/AN/1364U		KA 2020	Day Time	68	Day Time

****End of Report****

SENIOR MANAGER ELES PVT. LTD.

Page 1 of 1



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1359U	Report Release Date	: 14/06/2022	
Order No.	: M&M/LHD/FY22-23/001	Order Date	: 01/04/2022	

CUSTOMER DETAILS		SAMPLE DETAILS		
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/DW/1367U : Mine Office Amtipani Chirodih	
Address	: Lohardaga, Jharkhand-835302	Sampling Date	Bauxite Mines (130.01 ha.) : 19/05/2022	
Di State		Type of Sample Sampling Procedure	: Drinking Water : ELES/DOC/SMPL/01	
Plant Status	: Non Operational	Sample Condition	: Sealed & Preserved	

				Regulatory Limit
Parameter	Unit	Test Protocol	Result	as per IS:10500:2012
				Acceptable Limit
pH	-	APHA 23rd Edition 2017,4500-H+-B	7.1	6.5-8.5
Color	Hazen	IS 3025 (Part-04): 1983	<1.0	5
Odour	-	IS 3025 (Part-05): 1983	Agreeable	Agreeable
Taste	-	IS 3025 (Part-07): 1984	Agreeable	Agreeable
Turbidity	NTU	APHA 23rd Edition 2017,2130 B	0.08	1
Free Residual Chlorine	mg/L	IS 3025 (Part-26): 1986	<0.1	0.2
Total Dissolved Solids (TDS)	mg/L	IS 3025 (Part-16):1984	142	500
Monochloramines	mg/L	APHA 23rd Edition 2017, 4500 CI-G	<1.0	4
Dichloramines	mg/L	APHA 23rd Edition 2017, 4500 CI-G	<1.0	4
Total Hardness (as CaCO3)	mg/L	APHA 23rd Edition 2017, 2340 C	30.5	200
Total Alkalinity (as CaCO3)	mg/L	IS 3025 (Part-23):1986	28.8	200
Chloride (as Cl)	mg/L	IS 3025 (Part-32): 1988: RA 2014	4.8	250

Page 1 of 4



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

 Test Report No.
 : ELES/RNC/2022/1359U
 Report Release Date
 : 14/06/2022

 Order No.
 : M&M/LHD/FY22-23/001
 Order Date
 : 01/04/2022

Parameter	Unit	Test Protocol	Result	Regulatory Limit as per IS:10500:2012 Acceptable Limit
Sulphate (as SO4)	mg/L	IS 3025 (Part-24):1986	3.9	200
Nitrate (as NO3)	mg/L	IS 3025 (Part-34): 1988	1.33	45
Fluoride (as F)	mg/L	APHA 23rd Edition 2017,4500-FD	0.1099	1
Ammoniacal Nitrogen (as NH3-N)	mg/L	APHA 23rd Edition 2017, 4500 Norg-C	<0.1	0.5
Cyanide (as CN)	mg/L	IS 3025 (Part-27): 1986	<0.0125	0.05
Phenolic Compounds (as C6H5OH)	mg/L	IS 3025 (Part-43): 1992	<0.00002	0.001
Sulphide (as S)	mg/L	IS 3025 (Part-29): 1986	< 0.04	0.05
Boron (as B)	mg/L	APHA 23rd Edition, 3125 B	<0.2	0.5
Calcium (as Ca)	mg/L	APHA 23rd Edition 2017, 3500 B	9.2	75
Magnesium (as Mg)	mg/L	IS 3025 (Part-46):1994	1.8	30
Iron (as Fe)	mg/L	APHA 23rd Edition, 3111 B&C	0.155	1
Manganese (as Mn)	mg/L	APHA 23rd Edition, 3111 B&C	<0.05	0.1
Aluminum (as Al)	mg/L	APHA 23rd Edition, 3125 B	<0.02	0.03
Cadmium (as Cd)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.003	0.003
Total Chromium (as Cr)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.03	0.05
Copper (as Cu)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.03	0.05
Lead (as Pb)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.01	0.01
Zinc (as Zn)	mg/L	APHA 23rd Edition, 3111 B&C	<0.1	5

Page 2 of 4



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

 Test Report No.
 : ELES/RNC/2022/1359U
 Report Release Date
 : 14/06/2022

 Order No.
 : M&M/LHD/FY22-23/001
 Order Date
 : 01/04/2022

				Regulatory Limit
Parameter	Unit	Test Protocol	Result	as per IS:10500;2012
				Acceptable Limit
Arsenic (as As)	mg/L	APHA 23rd Edition, 3111 B&C	<0.005	0.01
Selenium (as Se)	mg/L	APHA 23rd Edition, 3125 B	<0.01	0.01
Mercury (as Hg)	mg/L	IS 3025 (Part-48): 2000	<0.001	0.001
Nickel (as Ni)	mg/L	APHA 23rd Edition, 3111 B&C	<0.01	0.02
Mineral Oil*	mg/L	IS 3025 (Part-39): 1991	<0.01	0.5
Anionic Detergents (as MBAS)*	mg/L	Annex K of IS 13428:2005	<0.05	0.2
Polynuclear Aromatic Hydrocarbons (PAHs)*	mg/L	SO-IN-MUL-TE-023	<0.00005	0.0001
Polychlorinated Biphenyls (PCBs)*	mg/L	SO-IN-MUL-TE-022	<0.00005	0.0005
Total Coliforms	MPN/ 100ml	IS 15185:2016	Not Detected	Should Not Detected
Escheria Coli	MPN/ 100ml	IS 15185:2016	Not Detected	Should Not Detected
Pesticides	The second second			
Alachlor*	μg/L	SO-IN-MUL-TE-020	<0.01	20
Atrazine*	μg/L	SO-IN-MUL-TE-020	<0.01	2
Aldrin/ Dieldrin*	μg/L	SO-IN-MUL-TE-020	<0.01	0.03
Alpha HCH*	μg/L	SO-IN-MUL-TE-020	<0.01	0.01
Beta HCH*	μg/L	SO-IN-MUL-TE-020	<0.01	0.04
Butachlor*	μg/L	SO-IN-MUL-TE-020	< 0.01	125

Page 3 of 4



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1359U	Report Release Date	: 14/06/2022	
Order No.	: M&M/LHD/FY22-23/001	Order Date	: 01/04/2022	

				Regulatory Limit
Parameter	Unit	Test Protocol	Result	as per IS:10500:2012
				Acceptable Limit
Chlorpyriphos*	μg/L	SO-IN-MUL-TE-020	<0.01	30
Delta HCH*	μg/L	SO-IN-MUL-TE-020	<0.01	0.04
2,4- Dichlorophenoxyacetic acid*	μg/L	SO-IN-MUL-TE-020	<0.01	30
DDT (o, p and p, p - Isomers of DDT)*	μg/L	SO-IN-MUL-TE-020	<0.01	1
Endosulfan (alpha, beta, and sulphate)*	μg/L	SO-IN-MUL-TE-020	<0.01	0.4
Ethion*	μg/L	SO-IN-MUL-TE-020	<0.01	3
Gamma — HCH (Lindane)*	μg/L	SO-IN-MUL-TE-020	<0.01	2
Isoproturon*	μg/L	SO-IN-MUL-TE-020	<0.01	9
Malathion*	μg/L	SO-IN-MUL-TE-020	<0.01	190
Methyl parathion*	μg/L	SO-IN-MUL-TE-020	<0.01	0.3
Monocrotophos*	μg/L	SO-IN-MUL-TE-020	<0.01	1
Phorate*	μg/L	SO-IN-MUL-TE-020	<0.01	2
DDE (o, p and p, p – Isomers of DDE)*	μg/L	SO-IN-MUL-TE-020	<0.01	1
DDD (o, p and p, p – Isomers of DDD)*	μg/L	SO-IN-MUL-TE-020	<0.01	1

Remarks: (*) All the parameters are outsourced to other Lab.

Authorized Signatory

SANDIP BERA

****End of Report****

Page 4 of 4

SENIOR MANAGER

ENVIRONMENTAL LABORATORIES & ENGINEERING SERVICES PVT.LTD.

Plot No.30, Mansarovar Enclave, Tupudana, Hatia, Ranchi-834003, Jharkhand.

Amtipani Chirodih (130.01ha) Bauxite Mine-Environmental Monitoring Report

June 2022



CONTENT

	Amtipani (130.01ha) Chirodih Bauxite Mine
	AMBIENT AIR QUALITY- CORE ZONE
1	Mine Site (Amtipani Chirodih Bauxite Mine)
2	Weigh Bridge (Amtipani Chirodih Bauxite Mine)
3	Mine Office (Amtipani Chirodih Bauxite Mine)
4	Entrance Gate (Amtipani Chirodih Bauxite Mine)
	AMBIENT AIR QUALITY- BUFFER ZONE
1	Near Pakri Gada Village
2	Near Pol Pol Village
3	Near Shakhuapani Village
4	Near Dipa Kujam Village
	SPRING WATER
	STREAM WATER
1	Ambakona Nala (Upstream)
2	Ambakona Nala (Downstream)
	Randa de la constante de la co



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20A4ECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1609U	Report Release Date	: 15.07.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DETAILS		SAMPLE DETAILS	
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/1794A : Mine Site; Amtipani Chirodih
Address	: Lohardaga, Jharkhand-835302	Sampling Date	Bauxite Mine (130.01 ha) : 16/06/2022 to 17/06/2022
Plant Status	: Non Operational	Type of Sample Sampling Procedure Sample Condition	: Ambient Air : ELES/DOC/SMPL/02 : Sealed & Preserved

M	ETEOROLOGICAL INFO	RMATION			
1	Average Temperature (°C)	: 27	2	Barometric Pressure (mmHg)	: 742
3	Relative Humidity (%)	: 71	4	Weather Condition	: Clear
5	Longitude	: 84°17°23.37"E	6	Latitude	: 23°21'20.62"N

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	54
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	28
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	7.2
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	8.6
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.023
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	2.2

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1609U	Report Release Date	: 15.07.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	ASTM D3687:2007	05(Annual)	2.1
Benzo (a) Pyrene*	ng/m³	USEPA 8270 C to -13A	01(Annual)	0.25

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

SENIOR MANAGER
ELES PVT. LTD.

****End of Report****

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1609V	Report Release Date	: 15.07.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DETAILS		SAMPLE DETAILS	
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/1794B : Weigh Bridge; Amtipani Chirodih
Address	: Lohardaga, Jharkhand-835302	Sampling Date	Bauxite Mine (130.01 ha) : 16/06/2022 to 17/06/2022
		Type of Sample Sampling Procedure	: Ambient Air : ELES/DOC/SMPL/02
Plant Status	: Non Operational	Sample Condition	: Sealed & Preserved

M	ETEOROLOGICAL INFO	RMATION			
1	Average Temperature (°C)	: 27	2	Barometric Pressure (mmHg)	: 742
3	Relative Humidity (%)	: 71	4	Weather Condition	: Clear
5	Longitude	: 84°17'22.17"E	6	Latitude	: 23°21'20.62"N

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	52
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	22
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	5.8
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	10.8
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.011
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1609V	Report Release Date	: 15.07.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	ASTM D3687:2007	05(Annual)	2.2
Benzo (a) Pyrene*	ng/m³	USEPA 8270 C to -13A	01(Annual)	0.21

Remarks: (*)-Parameters are outsourced to other Lab.

****End of Report****

SANDIP BERA SENIOR MANAGER ELES PVT. LTD.

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1609W	Report Release Date	: 15.07.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS		
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/1794C : Mine Office; Amtipani Chirodih	
Address	: Lohardaga, Jharkhand-835302	Sampling Date	Bauxite Mine (130.01 ha) : 16/06/2022 to 17/06/2022	
		Type of Sample Sampling Procedure	: Ambient Air : ELES/DOC/SMPL/02	
Plant Status	: Non Operational	Sample Condition	: Sealed & Preserved	

M	ETEOROLOGICAL INFOI	RMATION			
1	Average Temperature (°C)	: 27	2	Barometric Pressure (mmHg)	: 742
3	Relative Humidity (%)	: 71	4	Weather Condition	: Clear
5	Longitude	: 84°17'26.56"E	6	Latitude	: 23°21'20.62"N

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	57
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	22
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	5.4
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	10.6
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.01
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	2.7

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1609W	Report Release Date	: 15.07.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	ASTM D3687:2007	05(Annual)	2.6
Benzo (a) Pyrene*	ng/m³	USEPA 8270 C to -13A	01(Annual)	0.30

Remarks: (*)-Parameters are outsourced to other Lab.

****End of Report****

SANDIP BERA
SENIOR MANAGER
ELES PVT. LTD.

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1609X	Report Release Date	: 15.07.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS		
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/1794D : Entrance Gate; Amtipani Chirodih	
Address	: Lohardaga, Jharkhand-835302	Sampling Date	Bauxite Mine (130.01 ha) : 16/06/2022 to 17/06/2022	
		Type of Sample Sampling Procedure	: Ambient Air : ELES/DOC/SMPL/02	
Plant Status	: Non Operational	Sample Condition	: Sealed & Preserved	

MI	ETEOROLOGICAL INFORMA	TION			
1	Average Temperature (°C) : 2	7 2	2	Barometric Pressure (mmHg)	: 742
3	Relative Humidity (%) : 7	1 4	1	Weather Condition	: Clear

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	54
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	27
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	6.3
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	9.2
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.006
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1609X	Report Release Date	: 15.07.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	ASTM D3687:2007	05(Annual)	2.3
Benzo (a) Pyrene*	ng/m³	USEPA 8270 C to -13A	01(Annual)	0.24

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

SENIOR MANAGER ELES PVT. LTD.

****End of Report****

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1609E	Report Release Date	: 15.07.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS	
Customer Name	: Hindalco Industries Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/1793E : Near Pakri Gada Village
Address	: Lohardaga, Jharkhand-835302		
		Sampling Date	: 14/06/2022 to 15/06/2022
		Type of Sample	: Ambient Air
Dl + Ct-t	0 1	Sampling Procedure	: ELES/DOC/SMPL/02
Plant Status	: Operational	Sample Condition	: Sealed & Preserved

M	ETEOROLOGICAL INFO	RMATION			
1	Average Temperature (°C)	: 26	2	Barometric Pressure (mmHg)	: 741
3	Relative Humidity (%)	: 68	4	Weather Condition	: Clear
5	Longitude	: 84°14'52.25"N	6	Latitude	: 23°17'41.21"E

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	47
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	23
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2); 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	7.2
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.006
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124 ENGINEERING SERVICES PVT. LTD.

Email: into@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1609E	Report Release Date	: 15.07.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	ASTM D3687:2007	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	USEPA 8270 C to -13A	01(Annual)	0.22

Remarks: (*)-Parameters are outsourced to other Lab.

****End of Report****

Authorized Signatory

SANDIP BERA

SENIOR MANAGER

ELES PVT. LTD.

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20A4ECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1609F	Report Release Date	: 15.07.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS	
Customer Name	: Hindalco Industries Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/1793F : Near Pol Pol Village
Address	: Lohardaga, Jharkhand-835302		1
		Sampling Date	: 14/06/2022 to 15/06/2022
		Type of Sample	: Ambient Air
		Sampling Procedure	: ELES/DOC/SMPL/02
Plant Status	: Operational	Sample Condition	: Sealed & Preserved

MI	ETEOROLOGICAL INFOR	MATION			
1	Average Temperature (°C)	: 26	2	Barometric Pressure (mmHg)	: 741
3	Relative Humidity (%)	: 68		Weather Condition	: Clear

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	41
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	23
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	7.1
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.007
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20A4ECE97130124 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1609F	Report Release Date	: 15.07.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	ASTM D3687:2007	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	USEPA 8270 C to -13A	01(Annual)	< 0.20

Remarks: (*)-Parameters are outsourced to other Lab.

****End of Report***

Authorized Signatory
SANDIP BERA
SENIOR MANAGER
ELES PVT. LTD.

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1609G	Report Release Date	: 15.07.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS	
Customer Name Address	: Hindalco Industries Limited : Lohardaga, Jharkhand-835302	Sample Ref. No. Location	: ELES/RNC/2022/AA/1793G : Near Dipa Kujam Village
Plant Status	: Operational	Sampling Date Type of Sample Sampling Procedure Sample Condition	: 13/06/2022 to 14/06/2022 : Ambient Air : ELES/DOC/SMPL/02 : Sealed & Preserved

MI	ETEOROLOGICAL INFOR	MATION			
1	Average Temperature (°C)	: 26	2	Barometric Pressure (mmHg)	÷ 741
3	Relative Humidity (%)	: 71		Weather Condition	: Clear

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	49
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	26
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	7.2
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	<0.002
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

GINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1609G	Report Release Date	: 15.07.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	ASTM D3687:2007	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	USEPA 8270 C to -13A	01(Annual)	<0.20

Remarks: (*)-Parameters are outsourced to other Lab.

****End of Report****

Authorized Signatory SANDIP BERA ELES PYT, LTD.

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20A4ECE9713D1Z4 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1609H	Report Release Date	: 15.07.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DETAILS		SAMPLE DETAILS		
Customer Name	: Hindalco Industries Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/1793H : Near Shakhuapani Village	
Address	: Lohardaga, Jharkhand-835302	1 0000000000000000000000000000000000000		
		Sampling Date	: 14/06/2022 to 15/06/2022	
		Type of Sample	: Ambient Air	
Plant Status	: Operational	Sampling Procedure	: ELES/DOC/SMPL/02	
ridiit Status	: Operational	Sample Condition	: Sealed & Preserved	

M	ETEOROLOGICAL INFORMATION				
1	Average Temperature (°C) : 26	2	Barometric Pressure (mn	nHg) : 741	
3	Relative Humidity (%) : 68		Weather Condition	: Clear	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	45
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	23
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2); 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	9.0
Ozone (O ₅)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	<0.002
Nickel (Ni)	ng/m³	1S 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1609H	Report Release Date	: 15.07.2022	
Work Order No.	: HIL/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	ASTM D3687;2007	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	USEPA 8270 C to -13A	01(Annual)	< 0.20

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

SENIOR MANAGER ELES PVT. LTD.

****End of Report****

Page 2 of 2

The Document stated as Test Report, is issued by the Laboratory under General Terms and Conditions, only on Company letter head in pre-approved format. The results shown in the Test Report refer or relates only to the job/analysis done by the Laboratory only. The information stated on the Test Report reflects the findings done by the Laboratory at the time of involvement only and within the limits of client's instructions. The Laboratory is responsible for all the information or data provided on the report, except the information which is provided by the client. The Report cannot be reproduced except in full and any part of the report is not taken out of context, without prior written approval of the Laboratory. The Report in full or in part shall not be published, advertise, used for any legal actions unless prior unauthorized alteration & falsification of the Content or appearance of the Test Report is unlawful and offenders may be prosecuted to the fullest extent of the law. All the samples are retained for 36days from the Date of release/issue of the Test Report. The samples from Regulatory bodies are to be retained as specified. Any type of complaints regarding the Reports shall be done within 15days from the Date of Test Report released/issued. After the time period stated before, no Detection Limit). (LOL (Lower Detection Limit).



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1629J	Report Release Date	: 15/07/2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS		
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/SW/1800J : Spring Water – Amtipani Chirodil	
Address	: Lohardaga, Jharkhand-835302	Sampling Date	Bauxite Mines (130.01 ha) : 17/06/2022	
Plant Status	: Non-Operational	Type of Sample Sampling Procedure Sample Condition	: Surface Water : ELES/DOC/SMPL/01 : Sealed & Preserved	

Parameter	Unit	Test Protocol	Result	As per CPCB & IS2296:1982 (Class-C)
				Tolerance Limit
pH		APHA 23rd Edition 2017,4500-H+-B	7.2	6.5-8.5
Color	Hazen	IS 3025 (Part-04): 1983	3	300
Odour		IS 3025 (Part-05): 1983	Unobjectionable	Unobjectionable
Turbidity	NTU	APHA 23rd Edition 2017,2130 B	0.21	
Free Residual Chlorine	mg/L	IS 3025 (Part-26): 1986	<0.1	-
Total Dissolved Solids (TDS)	mg/L	IS 3025 (Part-16):1984	877	1500
Total Hardness (as CaCO3)	mg/L	APHA 23rd Edition 2017, 2340 C	258	
Total Alkalinity (as CaCO3)	mg/L	IS 3025 (Part-23):1986	215	
Chloride (as CI)	mg/L	IS 3025 (Part-32): 1988: RA 2014	64.5	600
Sulphate (as SO4)	mg/L	IS 3025 (Part-24):1986	38.9	400
Fluoride (as F)	mg/L	APHA 23rd Edition 2017,4500-F-D	0.1342	1.5
Cyanide (as CN)	mg/L	1S 3025 (Part-27): 1986	< 0.0125	0.05

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1629J	Report Release Date	: 15/07/2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Result	As per CPCB & 1S2296:1982 (Class-C)
				Tolerance Limit
Boron (as B)	mg/L	APHA 23rd Edition, 3125 B	<0.2	-
Calcium (as Ca)	mg/L	APHA 23rd Edition 2017, 3500 B	68.9	
Magnesium (as Mg)	mg/L	IS 3025 (Part-46):1994	20.9	
Iron (as Fe)	mg/L	APHA 23rd Edition, 3111 B&C	0.671	50
Manganese (as Mn)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.05	
Cadmium (as Cd)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.003	0.01
Total Chromium (as Cr)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.03	0.05
Copper (as Cu)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.03	1.5
Lead (as Pb)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.01	0.1
Zinc (as Zn)	mg/L	APHA 23rd Edition, 3111 B&C	0.237	15
Arsenic (as As)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.005	0.2
Selenium (as Se)	mg/L	APHA 23rd Edition, 3125 B	< 0.01	0.05
Mercury (as Hg)	mg/L	IS 3025 (Part-48): 2000	< 0.001	
Dissolved Oxygen (DO)	mg/L	IS 3025 (Part-38): 2014	7.4	4.0 (Minimum)

****End of Report***

Authorized Signatory
SANDIP BERA
SENIOR MANAGER
ELES PVT. LTD.

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1628M	Report Release Date	: 15/07/2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS		
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/SW/1799M : Ambakona Nala (Upstream) -	
Address	: Lohardaga, Jharkhand-835302	2003(6202)	Amtipani Chirodih Bauxite Mines (130.01 ha)	
		Sampling Date	: 17/06/2022	
		Type of Sample	: Surface Water (Stream Water)	
	1992 387 234 42	Sampling Procedure	: ELES/DOC/SMPL/01	
Plant Status	: Non-Operational	Sample Condition	: Sealed & Preserved	

Parameter	Unit	Test Protocol	Result	As per CPCB & IS2296;1982 (Class-C)
				Tolerance Limit
pH	-0	APHA 23rd Edition 2017,4500-H+-B	7.3	6.5-8.5
Color	Hazen	IS 3025 (Part-04): 1983	6	300
Odour		IS 3025 (Part-05): 1983	Unobjectionable	Unobjectionable
Turbidity	NTU	APHA 23rd Edition 2017,2130 B	0.52	
Free Residual Chlorine	mg/L	IS 3025 (Part-26): 1986	<0.1	
Total Dissolved Solids (TDS)	mg/L	IS 3025 (Part-16):1984	1281	1500
Total Hardness (as CaCO3)	mg/L	APHA 23rd Edition 2017, 2340 C	274	-
Total Alkalinity (as CaCO3)	mg/L	IS 3025 (Part-23):1986	247	
Chloride (as CI)	mg/L	IS 3025 (Part-32): 1988: RA 2014	63.2	600
Sulphate (as SO4)	mg/L	IS 3025 (Part-24):1986	37.5	400
Fluoride (as F)	mg/L	APHA 23rd Edition 2017,4500-F-D	0.1337	1.5

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No. : ELES/RNC/2022/1628M Report Release Date : 15/07/2022 Work Order No. : M&M/LHD/FY22-23/001 Work Order Date : 01.04.2022

Parameter	Unit	Test Protocol Resu		As per CPCB & IS2296:1982 (Class-C)	
				Tolerance Limit	
Cyanide (as CN)	mg/L	IS 3025 (Part-27): 1986	< 0.0125	0.05	
Boron (as B)	mg/L	APHA 23rd Edition, 3125 B	0.225		
Calcium (as Ca)	mg/L	APHA 23rd Edition 2017, 3500 B	74.2	-	
Magnesium (as Mg)	mg/L	IS 3025 (Part-46):1994	21.6	-	
Iron (as Fe)	mg/L	APHA 23rd Edition, 3111 B&C	0.554	50	
Manganese (as Mn)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.05		
Cadmium (as Cd)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.003	0.01	
Total Chromium (as Cr)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.03	0.05	
Copper (as Cu)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.03	1.5	
Lead (as Pb)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.01	0.1	
Zinc (as Zn)	mg/L	APHA 23rd Edition, 3111 B&C	0.313	15	
Arsenic (as As)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.005	0.2	
Selenium (as Se)	mg/L	APHA 23rd Edition, 3125 B	< 0.01	0.05	
Mercury (as Hg)	mg/L	IS 3025 (Part-48): 2000	< 0.001		
Dissolved Oxygen (DO)	mg/L	IS 3025 (Part-38) : 2014	7.7	4.0 (Minimum)	

****End of Report****

Authorized Signatory SANDIP BERA

Page 2 of 2

SENIOR MANAGER



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1628N	Report Release Date	: 15/07/2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DETAILS		SAMPLE DETAILS		
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/SW/1799N : Ambakona Nala (Downstream) -	
Address	: Lohardaga, Jharkhand-835302	1.202.110.5	Amtipani Chirodih Bauxite Mines (130.01 ha)	
		Sampling Date	: 17/06/2022	
		Type of Sample	: Surface Water (Stream Water)	
	Maria San San San San San San San San San Sa	Sampling Procedure	: ELES/DOC/SMPL/01	
Plant Status	: Non-Operational	Sample Condition	: Sealed & Preserved	

Parameter	Unit	Test Protocol	Result	As per CPCB & IS2296:1982 (Class-C)	
				Tolerance Limit	
рН		APHA 23rd Edition 2017,4500-H+-B	7.1	6.5-8.5	
Color	Hazen	IS 3025 (Part-04): 1983	9	300	
Odour	+0	IS 3025 (Part-05): 1983	Unobjectionable	Unobjectionable	
Turbidity	NTU	APHA 23rd Edition 2017,2130 B	0.42	**	
Free Residual Chlorine	mg/L	IS 3025 (Part-26): 1986	<0.1		
Total Dissolved Solids (TDS)	mg/L	IS 3025 (Part-16):1984	1166	1500	
Total Hardness (as CaCO3)	mg/L	APHA 23rd Edition 2017, 2340 C	282	(**)	
Total Alkalinity (as CaCO3)	mg/L	IS 3025 (Part-23):1986	214		
Chloride (as Cl)	mg/L	IS 3025 (Part-32): 1988: RA 2014	51.5	600	
Sulphate (as SO4)	mg/L	IS 3025 (Part-24):1986	40.6	400	
Fluoride (as F)	mg/L	APHA 23rd Edition 2017,4500-F-D	0.1223	1.5	

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1628N	Report Release Date	: 15/07/2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Result	As per CPCB & IS2296:1982 (Class-C)	
				Tolerance Limit	
Cyanide (as CN)	mg/L	IS 3025 (Part-27): 1986	< 0.0125	0.05	
Boron (as B)	mg/L	APHA 23rd Edition, 3125 B	0.285		
Calcium (as Ca)	mg/L	APHA 23rd Edition 2017, 3500 B	75.8	-	
Magnesium (as Mg)	mg/L	IS 3025 (Part-46):1994	22.5		
Iron (as Fe)	mg/L	APHA 23rd Edition, 3111 B&C	0.619	50	
Manganese (as Mn)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.05		
Cadmium (as Cd)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.003	0.01	
Total Chromium (as Cr)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.03	0.05	
Copper (as Cu)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.03	1.5	
Lead (as Pb)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.01	0.1	
Zinc (as Zn)	mg/L	APHA 23rd Edition, 3111 B&C	0.219	15	
Arsenic (as As)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.005	0.2	
Selenium (as Se)	mg/L	APHA 23rd Edition, 3125 B	< 0.01	0.05	
Mercury (as Hg)	mg/L	IS 3025 (Part-48): 2000	< 0.001	-	
Dissolved Oxygen (DO)	mg/L	IS 3025 (Part-38): 2014	7.2	4.0 (Minimum)	

****End of Report***

Authorized Signatory

SANDIP BERA

Page 2 of 2

SENIOR MANAGER

ENVIRONMENTAL LABORATORIES & ENGINEERING SERVICES PVT.LTD.

Plot No.30, Mansarovar Enclave, Tupudana, Hatia, Ranchi-834003, Jharkhand.

Amtipani Chirodih (130.01ha) Bauxite Mine-Environmental Monitoring Report

July 2022



CONTENT

Mine July2	erals & Minerals : Amtipani Chirodih (130.01ha) Bauxite Mine 2022	Environmental Monitoring Report
	Amtipani Chirodih (130.01ha) Baux	ite Mine
	AMBIENT AIR QUALITY- CORE ZONE	
1	Mine Site (Amtipani Chirodih Bauxite Mine)	
2	Weigh Bridge (Amtipani Chirodih Bauxite Mine)	
3	Mine Office (Amtipani Chirodih Bauxite Mine)	
4	Entrance Gate (Amtipani Chirodih Bauxite Mine)	
-	AMBIENT AIR QUALITY- BUFFER ZONE	
1	Near Pakri Gada Village	
2	Near Pol Pol Village	
3	Near Shakhuapani Village	
4	Near Dipa Kujam Village	





PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

ENGINEERING SERVICES PVT. LTD.

TEST REPORT

Test Report No.	: ELES/RNC/2022/1769U	Report Release Date	: 18.08.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS	
Customer Name Address	: Minerals & Minerals Limited : Lohardaga, Jharkhand-835302	Sample Ref. No. Location Sampling Date Type of Sample Sampling Procedure	: ELES/RNC/2022/AA/5201U : Mine Site; Amtipani Chirodih Bauxite Mine (130.01 ha) : 06/07/2022 to 07/07/2022 : Ambient Air
Plant Status	: Non Operational	Sample Condition	: ELES/DOC/SMPL/02 : Sealed & Preserved

M	ETEOROLOGICAL INFO	RMATION	3075		
1	Average Temperature (°C)	: 27	2	Barometric Pressure (mmHg)	. 742
3	Relative Humidity (%)	: 70		Weather Condition	: Clear
5	Longitude	: 84°17'23.37"E		Latitude	: 23°21'20.62"N

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	54
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	28
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	7.2
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	8.6
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.023
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	2.2

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

 Test Report No.
 : ELES/RNC/2022/1769U
 Report Release Date
 : 18.08.2022

 Work Order No.
 : M&M/LHD/FY22-23/001
 Work Order Date
 : 01.04.2022

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	2.1
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	0.25

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

Dr. Deependra Kumar Sinha Ph. D. Environmental Engg.

ELES Pvt. Ltd. Technical Manager

****End of Report****

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1769V	Report Release Date	: 18.08.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DETAILS		SAMPLE DETAILS		
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/5201V : Weigh Bridge; Amtipani Chirodil	
Address	: Lohardaga, Jharkhand-835302	Sampling Date	Bauxite Mine (130.01 ha) : 06/07/2022 to 07/07/2022	
		Type of Sample Sampling Procedure	: Ambient Air : ELES/DOC/SMPL/02	
Plant Status	: Non Operational	Sample Condition	: Sealed & Preserved	

MI	TEOROLOGICAL INFOI	RMATION			
1	Average Temperature (°C)	: 27	2	Barometric Pressure (mmHg)	: 742
3	Relative Humidity (%)	: 70	4	Weather Condition	: Clear
5	Longitude	: 84°17'22.17"E	6	Latitude	: 23°21'20.62"N

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	45
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	26
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	6.4
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6); 2001; RA2017	80 (24hrs)	9.0
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.005
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	2.3

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1769V	Report Release Date	: 18.08.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	< 0.20

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

Dr. Deependra Kumar Sinha Ph. D. Environmental Engg. ELES Pvt. Ltd. Technical Manager

****End of Report****

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1769W	Report Release Date	: 18.08.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DETAILS		SAMPLE DETAILS		
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/5201W : Mine Office; Amtipani Chirodih	
Address	: Lohardaga, Jharkhand-835302	Sampling Date	Bauxite Mine (130.01 ha) : 06/07/2022 to 07/07/2022	
Plant Status	: Non Operational	Type of Sample Sampling Procedure Sample Condition	: Ambient Air : ELES/DOC/SMPL/02 : Sealed & Preserved	

YL	ETEOROLOGICAL INFOR	CMATION			
1	Average Temperature (°C)	: 27	2	Barometric Pressure (mmHg)	: 742
3	Relative Humidity (%)	: 70	4	Weather Condition	: Clear
5	Longitude	: 84°17'26.56"E .	6	Latitude	: 23°21'20.62"N

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	48
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	26
Sulphur Di-Oxide (SO ₂)	μg/m ³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	5.3
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.008
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1769W	Report Release Date	: 18.08.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	2.1
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	0.28

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

Dr. Deependra Kumar Sinha Ph. D. Environmental Engg. ELES Pvt. Ltd. Technical Manager

****End of Report****

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no : 0651-2290103 Website : www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1769X	Report Release Date	: 18.08.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DETAILS		SAMPLE DETAILS		
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/5201X : Entrance Gate; Amtipani Chirodih	
Address	: Lohardaga, Jharkhand-835302	Sampling Date	Bauxite Mine (130.01 ha) : 06/07/2022 to 07/07/2022	
		Type of Sample Sampling Procedure	: Ambient Air : ELES/DOC/SMPL/02	
Plant Status	: Non Operational	Sample Condition	: Sealed & Preserved	

MI	ETEOROLOGICAL INFOI	RMATION			
1	Average Temperature (°C)	: 27	2	Barometric Pressure (mmHg)	: 742
3	Relative Humidity (%)	: 70	4	Weather Condition	: Clear

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	50
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	23
Sulphur Di-Oxide (SO ₂)	μg/m ³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	6.2
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	10.3
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.002
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1769X	Report Release Date	: 18.08.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	0.23

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

****End of Report***

Dr. Deependra Kumar Sinha Ph. D. Environmental Engg. ELES Pvt. Ltd. Technical Manager

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

NGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

I the state of the				
Test Report No.	: ELES/RNC/2022/1769E	Report Release Date	: 18.08.2022	

CUSTOMER DET	TAILS	SAMPLE DETAILS	
Customer Name Address	: Hindalco Industries Limited : Lohardaga, Jharkhand-835302	Sample Ref. No. Location	: ELES/RNC/2022/AA/5201E : Near Pakri Gada Village
Plant Status	: Operational	Sampling Date Type of Sample Sampling Procedure Sample Condition	: 04/07/2022 to 05/07/2022 : Ambient Air : ELES/DOC/SMPL/02 : Sealed & Preserved

2	Barometria Berryana (m. 11.)	
		: 741
4	Weather Condition	: Clear
6	Latitude	: 23°17'41.21"E
	4	2 Barometric Pressure (mmHg) 4 Weather Condition 6 Latitude

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m ³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	45
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	27
Sulphur Di-Oxide (SO ₂)	μg/m ³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	6.6
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	7.8
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	01/12/20
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	0.004
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<6.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.

: ELES/RNC/2022/1769E

Report Release Date

: 18.08.2022

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	2.3
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	<0.20

Remarks: (*)-Parameters are outsourced to other Lab.

****End of Report***

Authorized Signatory Dr. Deependra Kumar Sinha Ph. D. Environmental Enga. ELES Pvt. Ltd. Technical Manager

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDAHA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

NGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

AND COLORS OF THE COLORS OF	CONTROL OF STREET AND			
Test Report No.	: ELES/RNC/2022/1769F	Report Release Date	: 18.08.2022	

CUSTOMER DET	TAILS	SAMPLE DETAILS	
Customer Name Address	: Hindalco Industries Limited : Lohardaga, Jharkhand-835302	Sample Ref. No. Location	: ELES/RNC/2022/AA/5201F : Near Pol Pol Village
Plant Status	: Operational	Sampling Date Type of Sample Sampling Procedure Sample Condition	: 04/07/2022 to 05/07/2022 : Ambient Air : ELES/DOC/SMPL/02 : Sealed & Preserved

MI	TEOROLOGICAL INFORMATION	12		
1	Average Temperature (°C) : 27	2	Barometric Pressure (mmF	In) + 741
3	Relative Humidity (%) : 72		Weather Condition	
			Treather Condition	: Clear

Unit	Test Protocol	Regulatory Limit	Result
μg/m³	IS 5182 (Part-23): 2006; RA2017	Navary and Plant and The	42
μg/m³			25
μg/m³			<5.0
μg/m ³			7.4
μg/m³			15-03/330
μg/m³			<20.0
mg/m³			<10.0
μg/m³		200000000000000000000000000000000000000	<1.0
ng/m³			0.004
			<6.0
	μg/m³ μg/m³ μg/m³ μg/m³ μg/m³ μg/m³ μg/m³ μg/m³	µg/m³ IS 5182 (Part-23): 2006; RA2017 µg/m³ IS 5182 (Part-24): 2019 µg/m³ IS 5182 (Part-2): 2001; RA2017 µg/m³ IS 5182 (Part-6): 2001; RA2017 µg/m³ IS 5182 (Part-9): 1974; RA2014 µg/m³ IS 5182 (Part-25): 2018 mg/m³ IS 5182 (Part-10): 1999; RA2019 µg/m³ IS 5182 (Part-22): 2004 ng/m³ IS 5182 (Part-26):2020	μg/m³ IS 5182 (Part-23): 2006; RA2017 100 (24hrs) μg/m³ IS 5182 (Part-24): 2019 60 (24hrs) μg/m³ IS 5182 (Part-2): 2001; RA2017 80 (24hrs) μg/m³ IS 5182 (Part-6): 2001; RA2017 80 (24hrs) μg/m³ IS 5182 (Part-6): 2001; RA2014 100 (8hrs) μg/m³ IS 5182 (Part-25): 2018 400 (24hrs) μg/m³ IS 5182 (Part-10): 1999; RA2019 2 (8hrs) μg/m³ IS 5182 (Part-22): 2004 1 (24hrs) μg/m³ IS 5182 (Part-22): 2004 20 (Annual)

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUFUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.

: ELES/RNC/2022/1769F

Report Release Date

: 18.08.2022

Parameter	Unit	Test Protocol	Regulatory Limit	D 1
Benzene*	μg/m ³			Result
D		IS 5182 (Part- 11): 2004	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	-0.20
Remarks: (*)-Parameters are out	sourced to other L	12), 2000	VI(Annual)	< 0.2

Authorized Signatory

Dr. Deependra Kumar Sinha Ph. D. Environmental Engg. ELES Pvt. Ltd. Technical Manager

****End of Report****



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

701	White partition and account for the contraction	The state of the s		
Test Report No.	: ELES/RNC/2022/1769G	Report Release Date	: 18.08.2022	

CUSTOMER DET	TAILS	SAMPLE DETAILS	
Customer Name Address	: Hindalco Industries Limited : Lohardaga, Jharkhand-835302	Sample Ref. No. Location	: ELES/RNC/2022/AA/52010 : Near Dipa Kujam Village
Plant Status	: Operational	Sampling Date Type of Sample Sampling Procedure Sample Condition	: 05/07/2022 to 06/07/2022 : Ambient Air : ELES/DOC/SMPL/02 : Sealed & Preserved

M	ETEOROLOGICAL INFORMATION		
1	Average Temperature (°C) : 27	2	Barometric Pressure (mmHg) : 741
3	Relative Humidity (%) : 70		Wasthan Con Hal
		- 4	Weather Condition : Clear

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	44
Sulphur Di-Oxide (SO ₂)	μg/m ³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	21
Nitrogen Di-Oxide (NO2)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	<5.0 8.8
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	505/000
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<20.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<10.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	<1.0
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	0.004
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<6.0

Page 1 of 2

e Document stated as Test Report, is issued by the Laboratory under General Terms and Conditions, only on Company letter head in pre-approved format. The results own in the Test Report refer or relates only to the job/analysis done by the Laboratory only. The information stated on the Test Report reflects the findings done by the boratory at the time of involvement only and within the limits of client's instructions. The Laboratory is responsible for all the information or data provided on the report, expet the information which is provided by the client. The Report cannot be reproduced except in full and any part of the report is not taken out of context, without prior iten approval of the Laboratory. The Report in full or in part shall not be published, advertise, used for any legal actions unless prior permission has been secured from Management of the Laboratory. Attention is drawn to the limitation of liability, compensation and jurisdiction issues. Any unauthorized alteration & falsification of the standard of the Test Report is unlawful and offenders may be prosecuted to the fullest extent of the law. All the samples are retained for 30days from the Date elease'issue of the Test Report. The samples from Regulatory bodies are to be retained as specified. Any type of Observations or Complaints regarding the Reports shall done within 15days from the Date of Test Report released/issued. After the time period stated before, no complaints will be accepted. The entire Time schedule ntioned in Test Report is in 24hours format. Abbreviation used: N/A (Not Applicable); BDL (Below Detection Limit); LDL (Lower Detection Limit).



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

NGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No. : ELES/RNC/2022/1769G Report Release Date : 18.08.2022

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	< 0.20

Remarks: (*)-Parameters are outsourced to other Lab.

****End of Report****

Dr. Deependra Kumar Sinha Ph. D. Environmental Engg. ELES Pvt. Ltd. Technical Manager

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Charles and the second		The state of the s		
Test Report No.	: ELES/RNC/2022/1769H	Report Release Date	: 18.08.2022	

CUSTOMER DET	TAILS	SAMPLE DETAILS	
Customer Name Address	: Hindalco Industries Limited : Lohardaga, Jharkhand-835302	Sample Ref. No. Location	: ELES/RNC/2022/AA/5201H : Near Shakhuapani Village
Plant Status	: Operational	Sampling Date Type of Sample Sampling Procedure Sample Condition	: 04/07/2022 to 05/07/2022 : Ambient Air : ELES/DOC/SMPL/02 : Sealed & Preserved

METEOROLOGICAL INFORMATION

1	Average Temperature (°C) : 27	2	Barometric Pressure (mm	FF-A
3	Relative Humidity (%) : 72			Hg) : 741
-	Relative Humidity (%) : 72	4	Weather Condition	: Clear

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	46
Particulate Matter (PM2.5)	μg/m ³	IS 5182 (Part- 24): 2019	60 (24hrs)	20
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO2)	μg/m ³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	7.4
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004; RA2019	1 (24hrs)	0.003
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	75.95.1
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<6.0

Page 1 of 2

e Document stated as Test Report, is issued by the Laboratory under General Terms and Conditions, only on Company letter head in pre-approved format. The results own in the Test Report refer or relates only to the job/analysis done by the Laboratory only. The information stated on the Test Report reflects the findings done by the boratory at the time of involvement only and within the limits of client's instructions. The Laboratory is responsible for all the information or data provided on the report, sept the information which is provided by the client. The Report cannot be reproduced except in full and any part of the report is not taken out of context, without prior itten approval of the Laboratory. The Report in full or in part shall not be published, advertise, used for any legal actions unless prior permission has been secured from Management of the Laboratory. Attention is drawn to the limitation of liability, compensation and jurisdiction issues. Any unauthorized alteration & falsification of the stent or appearance of the Test Report is unlawful and offenders may be prosecuted to the fullest extent of the law. All the samples are retained for 30days from the Date release/issue of the Test Report. The samples from Regulatory bodies are to be retained as specified. Any type of Observations or Complaints regarding the Reports shall done within 15days from the Date of Test Report released/issued. After the time period stated before, no complaints will be accepted. The entire Time schedule in Test Report is in 24hours format. Abbreviation used: N/A (Not Applicable); BDL (Below Detection Limit); LDL (Lower Detection Limit).



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No. : ELES/RNC/2022/1769H Report Release Date : 18.08.2022

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	2.2
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	<0.20

emarks: (*) Parameters are outsourced to other Lab.

****End of Report****

Authorized Signatory Dr. Deependra Kumar Sinha Ph. D. Environmental Engg. ELES Pvt. Ltd. Technical Manager

Page 2 of 2

ENVIRONMENTAL LABORATORIES & ENGINEERING SERVICES PVT.LTD.

Plot No.30, Mansarovar Enclave, Tupudana, Hatia, Ranchi-834003, Jharkhand.

Amtipani Chirodih (130.01ha) Bauxite Mine-Environmental Monitoring Report

August 2022



CONTENT

	rals & Minerals : Amtipani Chirodih (130.01ha) Bauxite Mine ast 2022	Environmental Monitoring Report
	Amtipani Chirodih (130.01ha) Bauxite	Mine
	AMBIENT AIR QUALITY- CORE ZONE	
1	Mine Site (Amtipani Chirodih Bauxite Mine)	
2	Weigh Bridge (Amtipani Chirodih Bauxite Mine)	
3	Mine Office (Amtipani Chirodih Bauxite Mine)	
4	Entrance Gate (Amtipani Chirodih Bauxite Mine)	
	AMBIENT AIR QUALITY- BUFFER ZONE	
1	Near Pakri Gada Village	
2	Near Pol Pol Village	
3	Near Shakhuapani Village	
4	Near Dipa Kujam Village	1 FAGOR



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1889U	Report Release Date	: 16.09.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DETAILS		SAMPLE DETAILS		
Customer Name Address	: Minerals & Minerals Limited : Lohardaga, Jharkhand-835302	Sample Ref. No. Location	: ELES/RNC/2022/AA/3187U : Mine Site; Amtipani Chirodih	
	. Lonardaga, markitand-655502	Sampling Date Type of Sample	Bauxite Mine (130.01 ha) : 17/08/2022 to 18/08/2022 : Ambient Air	
Plant Status	: Non Operational	Sampling Procedure Sample Condition	: ELES/DOC/SMPL/02 : Sealed & Preserved	

M	TEOROLOGICAL INFO	RMATION			
1	Average Temperature (°C)	: 25	2	Barometric Pressure (mmHg)	: 742
3	Relative Humidity (%)	: 68	4	Weather Condition	: Clear
5	Longitude	: 84°17'23.37"E	6	Latitude	: 23°21'20.62"N

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	47
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	22
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	8.4
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.008
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1889U	Report Release Date	: 16.09.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	< 0.20

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

Dr. Deependra Kumar Sinha Ph. D. Environmental Engg. ELES Pvt. Ltd. Technical Manager

****End of Report****

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1889V	Report Release Date	: 16.09.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DETAILS		SAMPLE DETAILS		
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/3187V : Weigh Bridge; Amtipani Chirodih	
Address	: Lohardaga, Jharkhand-835302	Sampling Date	Bauxite Mine (130.01 ha) : 17/08/2022 to 18/08/2022	
Plant Status	: Non Operational	Type of Sample Sampling Procedure Sample Condition	: Ambient Air : ELES/DOC/SMPL/02 : Sealed & Preserved	

M	ETEOROLOGICAL INFOR	RMATION			
1	Average Temperature (°C)	: 25	2	Barometric Pressure (mmHg)	: 742
3	Relative Humidity (%)	: 68	4	Weather Condition	: Clear
5	Longitude	: 84°17'22.17"E	6	Latitude	: 23°21'20.62"N

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	44
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	20
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	8.4
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.004
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1889V	Report Release Date	: 16.09.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	<0.20

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

****End of Report****

Dr. Deependra Kumar Sinha
Ph. D. Environmental Engg.

ELES Pvt. Ltd. Technical Manager

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1889W	Report Release Date	: 16.09.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DETAILS		SAMPLE DETAILS		
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/3187W : Mine Office; Amtipani Chirodil	
Address	: Lohardaga, Jharkhand-835302	Sampling Date	Bauxite Mine (130.01 ha) : 17/08/2022 to 18/08/2022	
		Type of Sample Sampling Procedure	: Ambient Air : ELES/DOC/SMPL/02	
Plant Status	: Non Operational	Sample Condition	: Sealed & Preserved	

M	ETEOROLOGICAL INFOR	RMATION			
1	Average Temperature (°C)	: 25	2	Barometric Pressure (mmHg)	: 742
3	Relative Humidity (%)	: 68	4	Weather Condition	: Clear
5	Longitude	: 84°17'26.56"E	6	Latitude	: 23°21'20.62"N

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	45
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	21
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	7.1
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.003
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No. : ELES/RNC/2022/1889W Report Release Date : 16.09.2022 Work Order No. : M&M/LHD/FY22-23/001 Work Order Date : 01.04.2022

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	2.5
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	0.24

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

Dr. Deependra Kumar Sinha Ph. D. Environmental Enga.

ELES Pvt. Ltd. Technical Manager

****End of Report****

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1889X	Report Release Date	: 16.09.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS	
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/3187X : Entrance Gate; Amtipani Chirodih
Address	: Lohardaga, Jharkhand-835302	Sampling Date	Bauxite Mine (130.01 ha) : 17/08/2022 to 18/08/2022
		Type of Sample Sampling Procedure	: Ambient Air : ELES/DOC/SMPL/02
Plant Status	: Non Operational	Sample Condition	: Sealed & Preserved

MI	ETEOROLOGICAL INFO	RMATION				
1	Average Temperature (°C)	: 25	2	Barometric Pressure (mmH	lg) : 742	
3	Relative Humidity (%)	: 68	. 4	Weather Condition	: Clear	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	43
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	24
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	6.8
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.006
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND)

GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1889X	Report Release Date	: 16.09.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	< 0.20

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

Dr. Deependra Kumar Sinha Ph. D. Environmental Engg. ELES Pvt. Ltd. Technical Manager

****End of Report***

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

77/7/				
Test Report No.	: ELES/RNC/2022/1889H	Report Release Date	: 16.09.2022	

CUSTOMER DETAILS		SAMPLE DETAILS		
Customer Name	: Hindalco Industries Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/3187H : Near Shakhuapani Village	
Address	: Lohardaga, Jharkhand-835302	Samulia Data		
		Sampling Date Type of Sample	: 15/08/2022 to 16/08/2022 : Ambient Air	
Di C		Sampling Procedure	: ELES/DOC/SMPL/02	
Plant Status	: Operational	Sample Condition	: Sealed & Preserved	

M	ETEOROLOGICAL INFORMATION			
	Average Temperature (°C) : 25	2	Barometric Pressure (mml	Ig) : 741
3	Relative Humidity (%) : 68		Weather Condition	: Clear

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m ³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	40
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	22
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	8.0
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004; RA2019	1 (24hrs)	<0.002
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) · GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1889H	Report Release Date	: 16.09.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	< 0.20

Remarks: (*) Parameters are outsourced to other Lab.

****End of Report****

Authorized Signatory

Dr. Deependra Kumar Sinha Ph. D. Environmental Engg. FLES Pvt. Ltd. Technical Manager

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20A4ECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

The second secon				
Test Report No.	: ELES/RNC/2022/1889E	Report Release Date	: 16.09.2022	

CUSTOMER DETAILS		SAMPLE DETAILS		
Customer Name Address	: Hindalco Industries Limited : Lohardaga, Jharkhand-835302	Sample Ref. No. Location	: ELES/RNC/2022/AA/3187E : Near Pakri Gada Village	
Plant Status	: Operational	Sampling Date Type of Sample Sampling Procedure Sample Condition	: 15/08/2022 to 16/08/2022 : Ambient Air : ELES/DOC/SMPL/02 : Sealed & Preserved	

M	ETEOROLOGICAL INFOI	RMATION			
1	Average Temperature (°C)	: 25	2	Barometric Pressure (mmHg)	: 741
3	Relative Humidity (%)	: 68	-	Weather Condition	: Clear
5	Longitude	: 84°14'52.25"N	6	Latitude	: 23°17'41.21"E

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	44
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	20
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	8.8
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH3)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	<0.002
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No. : ELES/RNC/2022/1889E Report Release Date : 16.09.2022

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	< 0.20

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

****End of Report****

Dr. Deependra Kumar Sinha Ph. D. Environmental Engg. ELES Pvt. Ltd. Technical Manager

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1889F	Report Release Date	: 16.09.2022	

CUSTOMER DETAILS		SAMPLE DETAILS		
Customer Name	: Hindalco Industries Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/3187F : Near Pol Pol Village	
Address	: Lohardaga, Jharkhand-835302			
		Sampling Date	: 15/08/2022 to 16/08/2022	
		Type of Sample	: Ambient Air	
Plant Status	: Operational	Sampling Procedure Sample Condition	: ELES/DOC/SMPL/02 : Sealed & Preserved	

M	ETEOROLOGICAL INFORM	MATION			
1	Average Temperature (°C)	25	2	Barometric Pressure (mmHg)	: 741
3	Relative Humidity (%)	: 68		Weather Condition	: Clear

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	37
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	14
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	6.3
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	< 0.002
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDAHA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No. : ELES/RNC/2022/1889F Report Release Date : 16.09.2022

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	< 0.20

Remarks: (*)-Parameters are outsourced to other Lab.

****End of Report****

Authorized Signatory

Dr. Deependra Kumar Sinha
Ph. D. Environmental Engg.

ELES Pvt. Ltd. Technical Manager

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20A4ECE9713D1Z4 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/1889G	Report Release Date	: 16.09.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS		
Customer Name	: Hindalco Industries Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/3187G : Near Dipa Kujam Village	
Address	: Lohardaga, Jharkhand-835302	Samulina Data	: 15/08/2022 to 16/08/2022	
		Sampling Date Type of Sample	: Ambient Air	
		Sampling Procedure	: ELES/DOC/SMPL/02	
Plant Status	: Operational	Sample Condition	: Sealed & Preserved	

M	ETEOROLOGICAL INFOI	RMATION				
1	Average Temperature (°C)	: 25		2	Barometric Pressure (mmHg)	: 741
3	Relative Humidity (%)	: 68	12	4	Weather Condition	: Clear

Parameter	arameter Unit Test Protocol Regulatory Limit		Regulatory Limit	Result	
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	39	
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	15	
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0	
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	7.8	
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0	
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0	
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0	
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	<0.002	
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0	
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0	

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No. : ELES/RNC/2022/1889G Report Release Date : 16.09.2022

Parameter	Unit	Test Protocol	Regulatory Limit	Result	
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	<2.0	
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	< 0.20	

Remarks: (*)-Parameters are outsourced to other Lab.

****End of Report****

Authorized Signatory Dr. Deependra Kumar Sinha Ph. D. Environmental Engg. ELES Pvt. Ltd. Technical Manager

Page 2 of 2

ENVIRONMENTAL LABORATORIES & ENGINEERING SERVICES PVT.LTD.

Plot No.30, Mansarovar Enclave, Tupudana, Hatia, Ranchi-834003, Jharkhand.

Amtipani Chirodih (130.01ha) Bauxite Mine-Environmental Monitoring Report

September 2022



CONTENT

Septe	erals & Minerals : Amtipani Chirodih (130.01ha) Bauxite Mine Environmental Monitoring tember 2022	Sacport
	Amtipani Chirodih (130.01ha) Bauxite Mine	
	AMBIENT AIR QUALITY- CORE ZONE	
1	Mine Site (Amtipani Chirodih Bauxite Mine)	
2	Weigh Bridge (Amtipani Chirodih Bauxite Mine)	
3	Mine Office (Amtipani Chirodih Bauxite Mine)	
4	Entrance Gate (Amtipani Chirodih Bauxite Mine)	
	AMBIENT AIR QUALITY- BUFFER ZONE	-
1	Near Pakri Gada Village	
2	Near Pol Pol Village	
3	Near Shakhuapani Village	
4	Near Dipa Kujam Village	
	DRINKING WATER ANALYSIS	





PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2348	Report Release Date	: 11.11.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS		
Customer Name Address	: Minerals & Minerals Limited : Lohardaga, Jharkhand-835302	Sample Ref. No. Location Sampling Date Type of Sample	: ELES/RNC/2022/AA/3353 : Mine Site; Amtipani Chirodih Bauxite Mine (130.01 ha) : 07/09/2022 to 08/09/2022 : Ambient Air	
Plant Status	: Non Operational	Sampling Procedure Sample Condition	: ELES/DOC/SMPL/02 : Sealed & Preserved	

MI	ETEOROLOGICAL INFO	RMATION			
1	Average Temperature (°C)	: 24	2	Barometric Pressure (mmHg)	· 742
3	Relative Humidity (%)	: 65		Weather Condition	: Clear
5	Longitude	: 84°17'23.37"E		Latitude	: 23°21'20.62"N

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	45
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	20
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	10.2
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m ³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.011
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2348	Report Release Date	: 11.11.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	< 0.20

Remarks: (*)-Parameters are outsourced to other Lab.

****End of Report****

Authorized Signatory
SANDIP BERA
SENIOR MANAGER
ELES PVT. LTD.

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 200AECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2349	Report Release Date	: 11.11.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DETAILS		SAMPLE DETAILS		
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/3354 : Weigh Bridge; Amtipani Chirodih	
Address	: Lohardaga, Jharkhand-835302	Sampling Date Type of Sample	Bauxite Mine (130.01 ha) : 07/09/2022 to 08/09/2022 : Ambient Air	
Plant Status	: Non Operational	Sampling Procedure Sample Condition	: ELES/DOC/SMPL/02 : Sealed & Preserved	

M	ETEOROLOGICAL INFOR	RMATION			
1	Average Temperature (°C)	: 24	2	Barometric Pressure (mmHg)	: 742
3	Relative Humidity (%)	: 65	4	Weather Condition	: Clear
5	Longitude	: 84°17'22.17"E	6	Latitude	: 23°21'20.62"N

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	41
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	23
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	6.2
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.006
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2349	Report Release Date	: 11.11.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	1S 5182 (Part- 12): 2006	01(Annual)	< 0.20

Remarks: (*)-Parameters are outsourced to other Lab.

****End of Report****

Authorized Signatory
SANDIP BERA
SENIOR MANAGER
ELES PVT. LTD.

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2350	Report Release Date	: 11.11.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DETAILS		SAMPLE DETAILS		
Customer Name	: Minerals & Minerals Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/3355 : Mine Office; Amtipani Chirodih	
Address	: Lohardaga, Jharkhand-835302	Sampling Date	Bauxite Mine (130.01 ha) : 07/09/2022 to 08/09/2022	
Plant Status	: Non Operational	Type of Sample Sampling Procedure Sample Condition	: Ambient Air : ELES/DOC/SMPL/02 : Sealed & Preserved	

METEOROLOGICAL INF	ORMATION	90 9		0.77
1 Average Temperature (%	C) : 24	2	Barometric Pressure (mmHg)	: 742
3 Relative Humidity (%)	: 65	4	Weather Condition	: Clear
5 Longitude	: 84°17'26.56"E	6	Latitude	: 23°21'20.62"N

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	48
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	20
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	5.3
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	8.4
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22); 2004	1 (24hrs)	0.003
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

 Test Report No.
 : ELES/RNC/2022/2350
 Report Release Date
 : 11.11.2022

 Work Order No.
 : M&M/LHD/FY22-23/001
 Work Order Date
 : 01.04.2022

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	< 0.20

Remarks: (*)-Parameters are outsourced to other Lab.

****End of Report***

Authorized Signatory
SANDIP BERA
SENIOR MANAGER
ELES PVT. LTD.

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D174

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2351	Report Release Date	: 11.11.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

CUSTOMER DETAILS		SAMPLE DETAILS		
Customer Name Address	: Minerals & Minerals Limited : Lohardaga, Jharkhand-835302	Sample Ref. No. Location Sampling Date Type of Sample	: ELES/RNC/2022/AA/3356 : Entrance Gate; Amtipani Chirodil Bauxite Mine (130.01 ha) : 07/09/2022 to 08/09/2022 : Ambient Air	
Plant Status	: Non Operational	Sampling Procedure Sample Condition	: ELES/DOC/SMPL/02 : Sealed & Preserved	

2 Baromet	ric Pressure (mmHg) : 742	
	0 11:1	
		2 Barometric Pressure (mmHg) : 742 4 Weather Condition : Clear

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	39
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	20
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	8.0
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	0.002
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2351	Report Release Date	: 11.11.2022	
Work Order No.	: M&M/LHD/FY22-23/001	Work Order Date	: 01.04.2022	

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	0.22

Remarks: (*)-Parameters are outsourced to other Lab.

****End of Report****

Authorized Signatory SANDIP BERA SENIOR MANAGER ELES PVT. LTD.

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2352D	Report Release Date	: 11.11.2022	
Order No.	: M&M/LHD/FY22-23/001	Order Date	: 01/04/2022	

CUSTOMER DET	AILS	SAMPLE DETAILS		
Customer Name Address	: Minerals & Minerals Limited : Lohardaga, Jharkhand-835302	Sample Ref. No. Location Sampling Date Type of Sample	: ELES/RNC/2022/DW/3260D : Mine Office - Amtipani Chirodil Bauxite Mines (130.01 ha.) : 08/09/2022 : Drinking Water	
Plant Status	: Non Operational	Sampling Procedure Sample Condition	: ELES/DOC/SMPL/01 : Sealed & Preserved	

Parameter	Unit	Test Protocol	Result	Regulatory Limit as per IS:10500:2012
рН	-	APHA 23rd Edition 2017,4500-H+-B	7.3	Acceptable Limit 6.5-8.5
Color	Hazen	IS 3025 (Part-04): 1983	<1.0	5
Odour	-	IS 3025 (Part-05): 1983	Agreeable	Agreeable
Taste	-	IS 3025 (Part-07): 1984	Agreeable	Agreeable
Turbidity	NTU	APHA 23rd Edition 2017,2130 B	0.11	1
Free Residual Chlorine	mg/L	IS 3025 (Part-26): 1986	<0.1	0.2
Total Dissolved Solids (TDS)	mg/L	IS 3025 (Part-16):1984	169	500
Monochloramines	mg/L	APHA 23rd Edition 2017, 4500 CI-G	<1.0	4
Dichloramines	mg/L	APHA 23rd Edition 2017, 4500 CI-G	<1.0	4
Total Hardness (as CaCO3)	mg/L	APHA 23rd Edition 2017, 2340 C	35.0	200
Total Alkalinity (as CaCO3)	mg/L	IS 3025 (Part-23):1986	32.2	200
Chloride (as CI)	mg/L	IS 3025 (Part-32): 1988: RA 2014	6.6	250

Page 1 of 4



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2352D	Report Release Date	: 11.11.2022	
Order No.	: M&M/LHD/FY22-23/001	Order Date	: 01/04/2022	

				Regulatory Limit
Parameter	Unit	Test Protocol	Result	as per IS:10500:2012
		le de la companya de		Acceptable Limit
Sulphate (as SO4)	mg/L	IS 3025 (Part-24):1986	3.12	200
Nitrate (as NO3)	mg/L	IS 3025 (Part-34): 1988	1.87	45
Fluoride (as F)	mg/L	APHA 23rd Edition 2017,4500-FD	0.1298	1
Ammoniacal Nitrogen (as NH3-N)	mg/L	APHA 23rd Edition 2017, 4500 Norg-C	<0.1	0.5
Cyanide (as CN)	mg/L	IS 3025 (Part-27): 1986	< 0.0125	0.05
Phenolic Compounds (as C6H5OH)	mg/L	IS 3025 (Part-43): 1992	<0.00002	0.001
Sulphide (as S)	mg/L	IS 3025 (Part-29): 1986	< 0.04	0.05
Boron (as B)	mg/L	APHA 23rd Edition, 3125 B	<0.2	0.5
Calcium (as Ca)	mg/L	APHA 23rd Edition 2017, 3500 B	9.4	75
Magnesium (as Mg)	mg/L	IS 3025 (Part-46):1994	2.8	30
Iron (as Fe)	mg/L	APHA 23rd Edition, 3111 B&C	0.208	1
Manganese (as Mn)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.05	0.1
Aluminum (as Al)	mg/L	APHA 23rd Edition, 3125 B	<0.02	0.03
Cadmium (as Cd)	mg/L	APHA 23rd Edition, 3111 B&C	<0.003	0.003
Total Chromium (as Cr)	mg/L	APHA 23rd Edition, 3111 B&C	<0.03	0.05
Copper (as Cu)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.03	0.05
Lead (as Pb)	mg/L	APHA 23rd Edition, 3111 B&C	<0.01	0.01
Zinc (as Zn)	mg/L	APHA 23rd Edition, 3111 B&C	<0.1	5

Page 2 of 4



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4 ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

 Test Report No.
 : ELES/RNC/2022/2352D
 Report Release Date
 : 11.11.2022

 Order No.
 : M&M/LHD/FY22-23/001
 Order Date
 : 01/04/2022

				Regulatory Limit
Parameter	Unit	Test Protocol	Result	as per IS:10500:2012
In the second se				Acceptable Limit
Arsenic (as As)	mg/L	APHA 23rd Edition, 3111 B&C	< 0.005	0.01
Selenium (as Se)	mg/L	APHA 23rd Edition, 3125 B	< 0.01	0.01
Mercury (as Hg)	mg/L	IS 3025 (Part-48): 2000	< 0.001	0.001
Nickel (as Ni)	mg/L	APHA 23rd Edition, 3111 B&C	<0.01	0.02
Mineral Oil*	mg/L	IS 3025 (Part-39): 1991	<0.01	0.5
Anionic Detergents (as MBAS)*	mg/L	Annex K of IS 13428:2005	<0.05	0.2
Polynuclear Aromatic Hydrocarbons (PAHs)*	mg/L	SO-IN-MUL-TE-023	<0.00005	0.0001
Polychlorinated Biphenyls (PCBs)*	mg/L	SO-IN-MUL-TE-022	<0.00005	0.0005
Total Coliforms	MPN/ 100ml	IS 15185:2016	Not Detected	Should Not Detected
Escheria Coli	MPN/ 100ml	IS 15185:2016	Not Detected	Should Not Detected
Pesticides				Detected
Alachlor*	μg/L	SO-IN-MUL-TE-020	< 0.01	20
Atrazine*	μg/L	SO-IN-MUL-TE-020	< 0.01	2
Aldrin/ Dieldrin*	μg/L	SO-IN-MUL-TE-020	<0.01	0.03
Alpha HCH*	μg/L	SO-IN-MUL-TE-020	<0.01	0.01
Beta HCH*	μg/L	SO-IN-MUL-TE-020	<0.01	0.04
Butachlor*	μg/L	SO-IN-MUL-TE-020	<0.01	125

Page 3 of 4



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2352D	Report Release Date	: 11.11.2022	
Order No.	: M&M/LHD/FY22-23/001	Order Date	: 01/04/2022	

				Regulatory Limit
Parameter	Unit	Test Protocol	Result	as per IS:10500:2012
				Acceptable Limit
Chlorpyriphos*	μg/L	SO-IN-MUL-TE-020	< 0.01	30
Delta HCH*	μg/L	SO-IN-MUL-TE-020	< 0.01	0.04
2,4- Dichlorophenoxyacetic acid*	μg/L	SO-IN-MUL-TE-020	< 0.01	30
DDT (o, p and p, p - Isomers of DDT)*	μg/L	SO-IN-MUL-TE-020	<0.01	1
Endosulfan (alpha, beta, and sulphate)*	μg/L	SO-IN-MUL-TE-020	<0.01	0.4
Ethion*	μg/L	SO-IN-MUL-TE-020	< 0.01	3
Gamma — HCH (Lindane)*	μg/L	SO-IN-MUL-TE-020	<0.01	2
Isoproturon*	μg/L	SO-IN-MUL-TE-020	<0.01	9
Malathion*	μg/L	SO-IN-MUL-TE-020	< 0.01	190
Methyl parathion*	μg/L	SO-IN-MUL-TE-020	<0.01	0.3
Monocrotophos*	μg/L	SO-IN-MUL-TE-020	<0.01	1
Phorate*	μg/L	SO-IN-MUL-TE-020	<0.01	2
DDE (o, p and p, p – Isomers of DDE)*	μg/L	SO-IN-MUL-TE-020	<0.01	1
DDD (o, p and p, p - Isomers of DDD)*	μg/L	SO-IN-MUL-TE-020	<0.01	1

Remarks: (*) All the parameters are outsourced to other Lab.

****End of Report****

Authorized Signatory SANDIP BERA

SENIOR MANAGER

Page 4 of 4



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (IHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

		The second secon		
Test Report No.	: ELES/RNC/2022/2292	Report Release Date	: 11.11.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS	
Customer Name	: Hindalco Industries Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/3297 : Near Pakri Gada Village
Address	: Lohardaga, Jharkhand-835302	Sampling Date Type of Sample Sampling Procedure	: 05/09/2022 to 06/09/2022 : Ambient Air : ELES/DOC/SMPL/02
Plant Status	: Operational	Sample Condition	: Sealed & Preserved

MI	ETEOROLOGICAL INFOR	RMATION			
1	Average Temperature (°C)	: 25	2	Barometric Pressure (mmHg)	: 741
3	Relative Humidity (%)	: 66	4	Weather Condition	: Clear
5	Longitude	: 84°14'52.25"N	6	Latitude	: 23°17'41.21"E

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	36
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	19
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	7.5
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	< 0.002
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20A4ECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

Test Report No. : ELES/RNC/2022/2292 Report Release Date : 11.11.2022

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12); 2006	01(Annual)	< 0.20

Remarks: (*)-Parameters are outsourced to other Lab.

****End of Report***

Authorized Signatory
SANDIP BERA
SENIOR MANAGER
ELES PVT. LTD.

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124 ENGINEERING SERVICES PVT. LTD.

Email: Info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2293	Report Release Date	: 11.11.2022	

CUSTOMER DET	AILS	SAMPLE DETAILS	
Customer Name	: Hindalco Industries Limited	Sample Ref. No. Location	: ELES/RNC/2022/AA/3298 : Near Pol Pol Village
Address	: Lohardaga, Jharkhand-835302	Sanalia a Data	. 05/00/2022 05/00/2022
		Sampling Date Type of Sample	: 05/09/2022 to 06/09/2022 : Ambient Air
		Sampling Procedure	: ELES/DOC/SMPL/02
Plant Status	: Operational	Sample Condition	: Sealed & Preserved

MI	ETEOROLOGICAL INFORM	MATION			
1	Average Temperature (°C)	: 25	2	Barometric Pressure (mmHg)	: 741
3	Relative Humidity (%)	: 66	4	Weather Condition	: Clear

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	38
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	17
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	6.2
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	<0.002
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No. : ELES/RNC/2022/2293 Report Release Date : 11.11.2022

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	< 0.20

Remarks: (*)-Parameters are outsourced to other Lab.

****End of Report***

Authorized Signatory
SANDIP BERA
SENIOR MANAGER
ELES PVT. LTD.

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

: Operational

ENGINEERING SERVICES PVT. LTD.

: Sealed & Preserved

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2294	Report Release Date	e : 11.11.2022
CUSTOMER DET	AILS	SAMPLE DETAILS	S
Customer Name	: Hindalco Industries Limited	Sample Ref. No.	: ELES/RNC/2022/AA/3300

Sample Condition

Location : Near Shakhuapani Village Address : Lohardaga, Jharkhand-835302 Sampling Date : 05/09/2022 to 06/09/2022 Type of Sample : Ambient Air Sampling Procedure : ELES/DOC/SMPL/02 Plant Status

METEOROLOGICAL INFORMATION Average Temperature (°C) : 24 Barometric Pressure (mmHg) : 741 Relative Humidity (%) : 66 Weather Condition : Clear

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	33
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	16
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	6.6
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004; RA2019	1 (24hrs)	<0.002
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ronchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No. : ELES/RNC/2022/2294 Report Release Date : 11.11.2022

Parameter	Unit	Test Protocol	Regulatory Limit	Result
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	<2.0
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	< 0.20

Remarks: (*) Parameters are outsourced to other Lab.

****End of Report***

Authorized Signatory
SANDIP BERA

SENIOR MANAGER ELES PVT. LTD.

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ronchi@amail.com

Phone no: 0651-2290103 Website: www.elespi.co.in

TEST REPORT

	The state of the s			
Test Report No.	: ELES/RNC/2022/2295	Report Release Date	: 11.11.2022	

Sample Ref. No. Location	: ELES/RNC/2022/AA/3299 : Near Dipa Kujam Village
2009/2000	
100 - 00 1017	
Sampling Date	: 05/09/2022 to 06/09/2022
Type of Sample	: Ambient Air
10.00 C 10.00	: ELES/DOC/SMPL/02 : Sealed & Preserved
	Sampling Date

M	ETEOROLOGICAL INFOR	MATION			
1	Average Temperature (°C)	: 24	2	Barometric Pressure (mmHg)	: 741
3	Relative Humidity (%)	: 65	4	Weather Condition	: Clear

Parameter Unit		Test Protocol	Regulatory Limit	Result	
Particulate Matter (PM10)	μg/m³	IS 5182 (Part-23): 2006; RA2017	100 (24hrs)	33	
Particulate Matter (PM2.5)	μg/m³	IS 5182 (Part- 24): 2019	60 (24hrs)	16	
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	80 (24hrs)	<5.0	
Nitrogen Di-Oxide (NO ₂)	μg/m³	IS 5182 (Part-6): 2001; RA2017	80 (24hrs)	6.2	
Ozone (O ₃)	μg/m³	IS 5182 (Part-9): 1974; RA2014	100 (8hrs)	<20.0	
Ammonia (NH ₃)	μg/m³	IS 5182 (Part- 25): 2018	400 (24hrs)	<10.0	
Carbon Monoxide (CO)	mg/m³	IS 5182 (Part-10): 1999; RA2019	2 (8hrs)	<1.0	
Lead (Pb)	μg/m³	IS 5182 (Part-22): 2004	1 (24hrs)	< 0.002	
Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	20 (Annual)	<6.0	
Arsenic (As)	ng/m³	ELES/AIR/SOP/01:2021	6 (Annual)	<2.0	

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST HO:- 20AAECE9713D124

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@amail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No. : ELES/RNC/2022/2295 Report Release Date : 11.11.2022

Parameter	Unit	Test Protocol	Regulatory Limit	Result	
Benzene*	μg/m³	IS 5182 (Part- 11): 2004	05(Annual)	<2.0	
Benzo (a) Pyrene*	ng/m³	IS 5182 (Part- 12): 2006	01(Annual)	< 0.20	

Remarks: (*)-Parameters are outsourced to other Lab.

****End of Report****

Authorized Signatory
SANDIP BERA
SENIOR MANAGER
ELES PVT, LTD.

Page 2 of 2

MINERALS & MINERALS LIMITED

Regd. Office- Court Road, P.O. & Distt.-Lohardaga, Jharkhand-835302 Tel.-06526-223163

CIN NO. U26990JH1970PLC000875

Ref.:	Date

Annexure 3

Date - 01.09.2022

Office Order

Environmental Cell has been re-constituted at Amtipani Chirodih Bauxite Mine (Area 130.01 ha) comprising below mentioned team members. The team will ensure compliance of Environment Act, Regulation & Rule in respect of the said mines of Minerals & Minerals Limited.

- 1. Mr. Sanjay Kumar (Coordinator)
- 2. Mr. Rajesh Kundu Geologist
- 3. Ms. Swetapadma Nanda-Environment Engineer
- 4. Mr. Abhay Kumar Environment Engineer

The Undersigned is the in charge of above Environment Management Cell constituted for the purpose of ensuring compliances of environmental act rule and regulation for the above mine.

Basudev Gangopadhyay

AVP (Planning, Environment& Compliance)

Annexure 4

S No	Name of the Mines	Mining lease area (ha)	Production Capacity (MT)*	Lease Period*	Production (MT)	Mined out area (ha)	Back filled area (ha)	Over burden (Cu.M)
1	Bagru bauxite Mine	75.41	85000	22.01.1974 to 31.03.2030	NIL	NIL	NIL	NIL
2	Bhusar Bauxite Mine	65.31	280000	11.07.1981 to 31.03.2030	116176	0.78	0.34	82296.15
3	Hisri (New) Bauxite Mine	14.55	100000	19.07.1981 to 31.03.2030	63046	0.34	0.23	47769.44
4	Kujam - I Bauxite Mine	80.87	150000	13.03.2006 to 12.03.2056	53620	1.74	1.18	39931.13
5	Kujam - II Bauxite Mine	157.38	300000	24.03.2006 to 23.03.2056	147610	4.79	2.56	181309.80
6	Amtipani Bauxite Mine	190.95	150000	13.03.2006 to 12.03.2056	96500	2.12	2.050	126569.80
7	Gurdari Bauxite Mine	584.19	325000	23.03.1985 to 22.03.2035	114070	3.65	2.68	292766.10
8	Shrengdag A Bauxite Mine	155.81	260000	16.10.1974 to 31.03.2030	53600	1.2	0.9	40876.3
9	Shrengdag 8 Bauxite Mine	140.07	100000	04.10.1978 to 31.03.2030	45750	0.8157	0.6184	44264.72
10	Jalim & Sanai Bauxite Mine	12.14	50000	16.10.1974 to 31.03.2030	25000	0.2413	0.2	8656.24
11	Orsapat Bauxite Mine	196.36	200000	17.07.1986	NIL	NIL	NIL	NIL

Annexure 4

				to 16.07.2036				
12	Chiro Kukud bauxite Mine	152.57	100000	29.01.1985 to 28.01.2035	NIL	NIL	NIL	NIL
13	Pakhar (8.09)	8.09	80000	16.05.1973 to 31.03.2030	NIL	NIL	NIL	NIL
14	Pakhar (35.12)	35.12	200000	17.04.1975 to 31.03.2030	NIL	NIL	NIL	NIL
15	Pakhar (115.13)	115.13	300000	19.07.1996 to 31.03.2030	87500	1.52	0.57	242684.08
Mine	rals & Minerals Limited							
16	Pakhar (15.58)	15.58	60000	28.04.1965 to 31.03.2030	NIL	NIL	NIL	NIL
17	Pakhar (109.507)	109.507	280000	26.07.2008 to 25.07.2058	129700	0.29	0.00	26032.12
18	Bimarla Bauxite Mine	134.526	300000	18.07.2009 to 17.07.2059	54050	1.34	0.60	118183.21
19	Amtipani Chirodih Bauxite Mine (130.01 ha)	130.01	450000	11.01.2017 to 10.01.2067	NIL	NIL	NIL	NIL

^{*}Static information about the mines included in the above table

Basudev Gangopadhyay

AVP (Planning, Environment & Compliance)

Annexure-5

BREAK UP THE COST OF ENVIRONMENTAL MEASURES DURING THE YEAR 2022-23

The composite cost during the year 2022-23 for environmental protection & pollution control by Jharkhand Mines division of M/s Hindalco Industries Ltd & M/s Minerals & Minerals Ltd for implementation of the suggested measures in EC at our all the operating mines in the state of Jharkhand-namely Pakhar (115,13 ha), Pakhar (15.58 ha), Pakhar (109.507 ha), Pakhar (8.09 ha), Pakhar (35.12 ha), Serengdag (140.06 ha), Serengdag (155.81 ha), Jalim & Sanai (12.14 ha), Gurdari (584.19 ha), Amtipani (190.95 ha), Kujam I (80.97 ha) Kujam II (157.38 ha), Bagru (75.41 ha), Hisri New (14.55 ha), Chiro kukud (152.57 ha), Orsa pat (196.36 ha), Bhusar (65.31 ha), Bimarla Bauxite Mines (134.52 ha) and Amtipani Chirodih (130.01 ha) Bauxite Mine.

S No	Description	Budget (in Rupees) FY 2022-23	Actual (in Rupees) FY 2022-23 (From April'22 to September'22)
1	Pollution Control & Environment monitoring	49,75,923.00	33,83,623.92
2	Reclamation/ Back filing & Rehabilitation**	5,83,65,000.00	5,07,53,126.66
3	Green belt, Plantation & Water sprinkling arrangement	48,76,825.00	45,85,322.59
4	Rural Development	3,10,21,250.00	2,39,91,751.19

^{**}Part of OB removed cost.

Basudev Gangopadhyay

AVP (Planning, Environment & Compliance)